

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-02-02 00:00 - 2015-02-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

RIH with ESP assemblies and cable on 7 5/8" tubing. P/U tubing hanger, M/U and oriented same.

Summary of planned activities (24 Hours)

Land and test TH. Nipple down diverter and surface riser. Install surface equipment and handover well to production.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	10	completion -- completion string	ok	Connected pothead to ESP motor
02:00	03:15	14	completion -- completion string	ok	Serviced seal on protector and filled with oil.
03:15	04:15	21	completion -- completion string	ok	Installed protectolizer clamps and terminated hydraulic lines. Secured string with manual slips.
04:15	04:30	21	completion -- completion string	ok	Performed TBT for running 7 5/8" tubing with cable.
04:30	05:15	21	completion -- completion string	ok	P/U first 7 5/8" tubing joint from HTS. Attempted to M/U same to ESP assy. Not able to get good connection. Trouble to B/O connection. B/O and observed damaged threads. L/O tubing joint.
05:15	06:00	21	interruption -- repair	ok	Evaluated situation.
06:00	07:00	21	completion -- completion string	ok	B/O and L/D Bolt on Discharge assembly (ESP assy #5) due to damaged threads.
07:00	07:15	21	completion -- completion string	ok	Performed TBT with new crew.
07:15	08:15	21	completion -- completion string	ok	P/U and M/U the Bolt on Discharge assembly (ESP assy #5) retrieved from F-9A.
08:15	09:00	21	completion -- completion string	ok	P/U first 7 5/8" tubing joint from HTS. M/U same to ESP assy. Pulled up and installed clamps.
09:00	09:15	21	completion -- completion string	ok	Performed TBT for pulling master bushings and install spider slips.
09:15	09:45	21	interruption -- repair	ok	Troubleshoot fault on PRS.
09:45	10:15	21	completion -- completion string	ok	Installed banana sheave onto hangoff wire.
10:15	11:30	21	completion -- completion string	ok	Installed wire clamp. Pulled master bushings and installed spider slips on tugger.
11:30	18:45	350	completion -- completion string	ok	RIH with ESP assemblies on 7 5/8" tubing from 21 m to 348 m. M/U control line clamp on every connection. Average 4,1 joints/hr. Schlumberger tested ESP and cable at 134 m, 212 m and 290 m.
18:45	19:00	350	completion -- bop/wellhead equipment	ok	Performed TBT with new crew. Changed inserts in BX-elevator to 5 1/2".
19:00	21:15	350	completion -- bop/wellhead equipment	ok	Changed to larger sized Weatherford tong.
21:15	21:45	350	completion -- bop/wellhead equipment	ok	P/U tubing hanger assembly from HTS. Tailed into well centre with crane assist. M/U tubing hanger to 7 5/8" tubing.
21:45	22:30	360	completion -- bop/wellhead equipment	ok	RIH with tubing hanger assembly. Check orientation of alignment key. Spaced out to break FAST connector with casing tong and set slips on tubing pup below FAST connector. Undid top flange on FAST swivel.
22:30	23:30	360	completion -- bop/wellhead equipment	ok	B/O FAST connector with casing tong. Made several attempts. Had to change jaws and adjust rollers in tong. Adjusted casing tong torque and B/O at 20000-2 5000 ft-lbs.
23:30	00:00	360	completion -- bop/wellhead equipment	ok	Released and pulled up FAST sleeve. Oriented hanger according to Vetco instructions. Cleaned and doped threads.