

Summary report

Wellbore: 15/9-F-9 A

Period: 2015-02-03 00:00 - 2015-02-04 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1206
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

Spliced ESP cable below tubing hanger. RIH, landed and tested TH. Pulled diverter and surface riser. Installed tubing bonnet, spacer spool and ball valve. Commenced nipping up flowline.

Summary of planned activities (24 Hours)

No operation on well F-9A
ESP workover on well F-7: N/D surface equipment. Install surface riser and diverter. Release tubing hanger and pull ESP assemblies on 7 5/8" tubing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	355	completion -- bop/wellhead equipment	ok	M/U FAST sleeve to tubing hanger.
00:30	00:45	355	completion -- bop/wellhead equipment	ok	Performed TBT for removing compact spider.
00:45	01:00	355	completion -- bop/wellhead equipment	ok	Removed compact spider and parked same in set back.
01:00	01:45	355	completion -- bop/wellhead equipment	ok	RIH with tubing hanger to working hight. Mounted penetrator in TH, measured cable cutting point. Disassembled penetrator and spaced out for cable splice.
01:45	07:00	355	completion -- bop/wellhead equipment	ok	Electrically checked downhole system. Cut main cable and spooled back remaining ESP cable. Spliced cable to penetrator pigtails. Electrically checked system after splicing.
07:00	07:45	355	completion -- bop/wellhead equipment	ok	Performed TBT for RIH with tubing hanger
07:45	08:30	355	completion -- bop/wellhead equipment	ok	R/D Weatherford casing tong and moved same to set back. Removed Weatherford 7 5/8" tong from drill floor.
08:30	09:00	360	completion -- bop/wellhead equipment	ok	RIH with TH. M/U power penetrator to hanger. Installed cable clamps and adjusted cable to take out slack in same.
09:00	10:15	360	completion -- bop/wellhead equipment	ok	Leak tested power penetrator to 69 bar / 10 min.
10:15	10:30	366	completion -- bop/wellhead equipment	ok	Removed master bushings and RIH with tubing hanger.
10:30	12:00	366	interruption -- repair	ok	Troubleshoot PRS. Repaired hydraulic fittings on forward PRS upper head.
12:00	12:30	380	completion -- bop/wellhead equipment	ok	Recorded up/down weight 86 ton / 82 ton. RIH and landed tubing hanger. Sat down 10 ton.
12:30	12:45	380	completion -- bop/wellhead equipment	ok	Performed electrical testing of ESP system through landing lead.
12:45	13:15	0	completion -- bop/wellhead equipment	ok	Disconnected tubing hanger RT. POOH and L/D same.
13:15	13:30	0	completion -- bop/wellhead equipment	ok	Performed TBT for pulling diverter.
13:30	14:30	0	completion -- bop/wellhead equipment	ok	Removed link adaptor and elevator. Installed chains and diverter bridle. Meanwhile bled down overshot.
14:30	15:00	0	completion -- bop/wellhead equipment	ok	Cleared drill floor. Pulled master bushings and prepared to pull diverter.
15:00	15:15	0	interruption -- wait	ok	Stopped operation on drill floor due to exhaust fumes. Production switched over to generators and turned off turbines.
15:15	16:00	0	completion -- bop/wellhead equipment	ok	Pulled diverter and landed same off on set back.
16:00	16:30	0	completion -- bop/wellhead equipment	ok	P/U and attached slings from riser to chains. Removed tarp and nylon covers in moonpool. Meanwhile Production Dept shut-in adjacent wells according to SimOps procedure.
16:30	16:45	0	completion -- bop/wellhead equipment	ok	Performed TBT for pulling riser.
16:45	18:15	0	completion -- bop/wellhead equipment	ok	Disconnected riser. Pulled same to surface and L/D on HTS.
18:15	19:00	0	completion -- other	ok	Prepared for running tubing bonnet and spacer spool through rotary on TDS.
19:00	19:30	0	completion -- other	ok	Performed TBT for lowering tubing bonnet.
19:30	20:00	0	completion -- other	ok	Lowered tubing bonnet with spacer spool through rotary and installed same on surface well head. Production Dept informed when heavy lift landed.
20:00	22:30	0	completion -- other	ok	Leak tested penetrator seals in tubing bonnet to 69 bar / 10 min. Leak tested annulus insert valve to 69 bar / 10 min. Leak tested tubing bonnet cavity to 69 bar /10 min.
22:30	00:00	0	completion -- other	ok	Installed ball valve. Commenced nipping up flowline.