

Summary report

Wellbore: 15/9-F-9 A

Period: 2016-09-28 00:00 - 2016-09-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2009-06-23 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-07-08

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1201
Depth At Last Casing mTVD:	1012

Summary of activities (24 Hours)

- Started skidding the rig

Summary of planned activities (24 Hours)

- N/D surface equipment
- Install surface riser and diverter
- Release TH, pull 275m of 7 5/8in tubing
- Install EZSV in 13 3/8in casing

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
16:15	19:00	0	moving -- skid	ok	Performed preparations for skidding, disconnected injection and bleed off hose to allow skidding. Meanwhile deck crew worked on unloading cargo boat. Performed 3 monthly PM on TDS. Deck crew worked w/ helicopter 18:25
19:00	23:30	0	interruption -- wait	ok	Continued to offload critical equipment from supply vessel. Meanwhile carried out maintenance on TDS and FWD PRS. Deck crew worked w/ helicopter 21:55
23:30	23:45	0	moving -- skid	ok	Performed Pre-job Meeting to skid cantilever
23:45	00:00	0	moving -- skid	ok	Removed stairs and bridge to Production module