

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-29 00:00 - 2008-12-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	19
Days Ahead/Behind (+/-):	8.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	181
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2777
Depth mTVD:	2576.4
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Pumped second 5 m3 slug pill. Reamed stand and worked through tight spot. Drilled 8 1/2" hole section from 2616 m to 2656 m with 1.25 sg OBM. Reamed 2 stands and worked through tight spot. Drilled 8 1/2" hole section from 2656 m to 2889 m with 1.25 sg OBM.

Summary of planned activities (24 Hours)

Drill 8 1/2" hole section from 2889 m to 3380 m increasing MW from 1.25 sg to 1.32 sg.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	2616	drilling -- circulating conditioning	ok	Continued circulating hole clean while reaming from 2616 m to 2610 m (all tools in open hole). Parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 8-10 kNm. Observed red fiber-glass material and swarf coming over the shakers. A total of 2 btms up pumped.
01:15	01:45	2616	drilling -- circulating conditioning	ok	Attempted to pump slug pill from pit #8, but due to lighter fluid on suction end, the pill had to be transferred to pit #15 before it was pumped downhole. Meanwhile continued to circulate with reduced rate (1800 lpm) while transferring pill.
01:45	03:30	2616	drilling -- circulating conditioning	ok	Pumped 5 m3 1.525 sg visc slug pill and circulated out same. Parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 8-10 kNm. Observed increased returns, red fiber-glass material and swarf coming over the shakers.
03:30	04:30	2616	drilling -- ream	ok	Reduced string rotation to 80 RPM and reamed from 2616 m to 2576 m and back down again. Parameters : 2150 lpm / SPP 130 bar / 80 RPM / torque 8-10 kNm. Worked pipe slightly on last 3 m above TD.
04:30	05:30	2610	drilling -- ream	ok	POOH from 2616 m to 2576 m and back down again. Parameters : 880 lpm / SPP 25 bar. While RIH took weight at 2594 m. Worked past several tight spots down to 2510 m and observed pressure spikes of 38 bar.
05:30	06:00	2610	drilling -- circulating conditioning	ok	Pumped 5 m3 1.525 sg visc slug pill at 900 lpm and started to circulate out same. Parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 8-10 kNm.
06:00	07:45	2615	drilling -- circulating conditioning	ok	Circulated out 5 m3 1.525 sg visc slug pill whilst reaming from 2615 m to 2576 m. Parameters : 2150 lpm / SPP 130 bar / 80-140 RPM / torque 8-10 kNm. Up weigh 152 MT / Rotational weight 136 MT / Down weight 128 MT.
07:45	10:45	2615	drilling -- ream	ok	Continued circulating whilst reaming from 2575 m to 2606 m. Worked to pass obstruction at 2606 m and continued to ream down to 2615 m. Parameters : 2150 lpm / SPP 130 bar / 80-140 RPM / torque 8-10 kNm. Reamed down to TD and observed no pressure peaks or WOB. Simulated connection and took survey.
10:45	13:00	2656	drilling -- drill	ok	Made connection and drilled 8 1/2" hole from 2616 m to 2656 m with 1.25 sg OBM . Drilling parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 12-16 kNm / WOB 2-3 MT / ECD 1.28 sg EMW.
13:00	14:00	2656	drilling -- ream	ok	Reamed from 2656 m to 2616 m while circulating btms up. Parameters : 1600 lpm (down)-2150 lpm (up) / SPP 78 bar (down)-130 bar (up) / 60 RPM (down)-140 RPM (up) / torque 7-11 kNm (down) 8-10 kNm (up).
14:00	16:15	2656	drilling -- ream	ok	Pumped OOH from 2616 m to 2576 m. Reamed back in the hole to 2626 m. Worked to pass obstruction at 2626 m. Pressure increased with 30 bar. Continued to ream down to 2656 m. Parameters : 2150 lpm / SPP 130 bar / 80-140 RPM / torque 8-10 kNm. Took SCRs and made connection.
16:15	00:00	2777	drilling -- drill	ok	Drilled 8 1/2" hole from 2656 m to 2777 m with 1.25 sg OBM . Drilling parameters : 2150 lpm / SPP 130 bar / 140 RPM / torque 12-13 kNm / WOB 3-6 MT / ECD 1.29 sg EMW / ROP 20-30 m/hr.

Drilling Fluid

Sample Time	03:30	09:30	23:30
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	2593	2616	2616
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.25	1.26
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	16	18	16

Yield point (Pa)	6.5	7	8.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2889		1.12	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2576.2	2428.1	35.45	230.79	
2595.8	2443.8	37.96	234	
2635.6	2474.7	40	238.5	
2676.2	2505.3	42.29	244.28	
2716.1	2534.4	44.38	248.1	
2756.8	2562.8	46.88	249.79	
2796.8	2589.3	50.01	251.05	
2837.1	2614.9	51.24	251.33	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
103	Schlumberger	3180	4095	ECOSCOPE - TELESCOPE - ISONIC6 - STETHSC	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2608	2453.3	Ty Fm
2818.3	2603.1	Ekofisk Fm
2828	2608.3	Tor Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2616	2818	2463.9	2602.9		Sandstone with occational Layers of Claystone and a few Stringers of Limestone
2818	2889	2602.9	2646.8		Limestone with Traces of Sandstone and Claystone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	connection gas	2633		2472.7		.1		879	16	2	1	-999.99
00:00	connection gas	2671		2501.5		.13		1113	27	4	2	-999.99
00:00	connection gas	2713		2532.1		.15		1253	34	6	3	-999.99
00:00	connection gas	2741		2551.9		.08		693	21	5	2	-999.99
00:00	connection gas	2776		2575.7		.08		660	20	4	2	-999.99
00:00	connection gas	2832		2611.7		.08		736	18	4	1	-999.99