

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-30 00:00 - 2008-12-31 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	20
Days Ahead/Behind (+/-):	9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	365
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3142
Depth mTVD:	2796.7
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Drilled 8 1/2" hole section from 2889 m to 3155 m.

Summary of planned activities (24 Hours)

Drill 8 1/2" hole section from 3155 m to 3470 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2818	drilling -- drill	ok	Drilled 8 1/2" hole from 2777 m to 2818 m with 1.25 sg OBM in Ty. Drilling parameters : 2150 lpm / SPP 138 bar / 140-160 RPM / torque 12-15 kNm / WOB 3-4 MT / ECD 1.29 sg EMW / ROP 30 m/hr.
02:00	06:00	2889	drilling -- drill	ok	Drilled 8 1/2" hole from 2818 m to 2889 m with 1.25 sg OBM in Shetland . Drilling parameters : 2150 lpm / SPP 138 bar / 140-200 RPM / torque 16-17 kNm / WOB 6-10 MT / ECD 1.29-1.30 sg EMW / ROP 15-30 m/hr.
06:00	17:15	3059	drilling -- drill	ok	Drilled 8 1/2" hole from 2889 m to 3059 m. Started to increase MW from 1.25 sg to 1.32 sg at 2920 m whilst drilling ahead. Drilling parameters : 2150 lpm / SPP 148 bar / 130-180 RPM / torque 15-20 kNm / WOB 7-10 MT / ECD 1.36-1.37 sg EMW / ROP 20-30 m/hr. Meanwhile worked on aft PRS to be able to MU and RB 10 3/4" csg.
17:15	17:30	3059	drilling -- drill	ok	Circulated cuttings clear off 8 1/2" BHA. Parameters : 2150 lpm / SPP 150 bar / 150 RPM / torque 11-12 kNm. Took SCR#s on MP1 and MP#.
17:30	18:00	3095	interruption -- other	ok	Circulated hole clean whilst investigating problem with PRS bladder on lower arm.
18:00	00:00	3142	drilling -- drill	ok	Drilled 8 1/2" hole from 3059 m to 3142 m in Shetland with 1.32 sg OBM. Drilling parameters : 2100-2150 lpm / SPP 144-152 bar / 150 RPM / torque 16-20 kNm / WOB 8-15 MT / ECD 1.37 sg EMW / ROP 5-30 m/hr. Meanwhile prepared for MU and RB 10 3/4" csg. Had to use emergency stop on HTS to stop 10 3/4" csg joint which was moved too far forward and tilted onto drill floor. Investigated problem and recalibrated HTS joy stick.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3059		pipe handling equ syst -- manual tong	0	00:00	Lower jaw/bladder on aft PRS would not adjust and hold on to csg. Investigated problem with PRS lower arm. Meanwhile circulated 8 1/2" hole clean.

Drilling Fluid

Sample Time	03:30	08:00	15:00	23:00
Sample Point	Flowline	Active pit	Flowline	Flowline
Sample Depth mMD	2593	2616	2990	3139
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.25	1.26	1.33	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf (°)				
Pm (°)				
Pm filtrate (°)				
Chloride (°)				
Calcium (°)				
Magnesium (°)				
Ph				
Excess Lime (°)				
Solids				
Sand (°)				
Water (°)				
Oil (°)				
Solids (°)				
Corrected solids (°)				
High gravity solids (°)				
Low gravity solids (°)				
Viscometer tests				
Plastic visc. (mPa.s)	16	16	21	21

Yield point (Pa)	9	9	9.5	10.5
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3155		1.16	estimated
00:00	3990		1.28	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2837.1	2614.9	51.24	251.33	
2878	2640.4	51.75	252.49	
2918.5	2666.6	47.63	251.75	
2959.1	2693.3	50.15	260.67	
2999.1	2718.6	51.45	263.68	
3038.6	2742.5	54.09	265.06	
3079.6	2765.3	58.31	267.07	
3120.2	2786	60.35	268.81	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2827	2608.4	Tor Fm
3043	2645	Hod Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2889	3043	2646.8	2745		limestone with minor claystones
3043	3155	2745	2801.5		limestone with occasional claystones