

Summary report

Wellbore: 15/9-F-15 A

Period: 2008-12-31 00:00 - 2009-01-01 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	21
Days Ahead/Behind (+/-):	9.7
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (degC):	84
Pressure (psig):	5034.3
Date Well Complete:	

Dist Drilled (m):	38
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing ("):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3180
Depth mTVD:	2816
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Drilled 8 1/2" hole section from 3155 m to 3180 m. Circulated btms up and flow checked well. Pumped OOH with 8 1/2" drilling BHA at 1000 lpm from 3180 m to 2536 m inside 13 3/8" csg. Circulated btms up inside 13 3/8" csg shoe. Flow checked well. Pumped slug and continued to POOH with 8 1/2" drilling BHA from 2536 m to 1934 m.

Summary of planned activities (24 Hours)

Continue POOH with 8 1/2" drilling BHA from 1933 m to OOH. Change out Xceed and MWD, change batteries and download data. RIH with 8 1/2" drilling BHA from surface to 2590 m. Wash down with 8 1/2" drilling BHA from 2590 m to TD. Drill 8 1/2" hole section from 3180 m to 3340 m.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	3155	drilling -- drill	ok	Drilled 8 1/2" hole from 3059 m to 3142 m in Shetland with 1.32 sg OBM. Drilling parameters : 2150 lpm / SPP 145 bar / 160 RPM / torque 15-19 kNm / WOB 11-15 MT / ECD 1.35 sg EMW / ROP 2-5 m/hr. Meanwhile started to MU and RB stands of 10 3/4" csg in derrick. A 10 3/4" csg double slided out of grip when aft PRS was transferring/lifting casing out of double latch at set back. The 10 3/4" csg double fell on to TDS blower hose.
05:00	06:00	3155	interruption -- other	ok	Evaluated situation. Made SJA and held tool box talk for recovering 10 3/4" csg double. Secured lower end of csg and attached pick up elevator on top end. Meanwhile circulated 8 1/2" hole at minimum rate. Parameters : 1100 lpm / SPP 42 bar / 60 RPM / torque 10-12 kNm. Stopped rotation when man-riding to attach pick up elevator.
06:00	07:00	3155	interruption -- other	ok	Made SJA and held tool box talk for recovering 10 3/4" csg double. Secured lower end of csg and attached pick up elevator on top end. Hoisted csg vertical and secured in aft PRS. Inspected TDS blower hose for damage. Ok. Meanwhile circulated 8 1/2" hole at minimum rate. Parameters : 1100 lpm / SPP 42 bar / 60 RPM / torque 10-12 kNm. Stopped rotation when man-riding to attach pick up elevator.
07:00	13:45	3180	drilling -- drill	ok	Drilled 8 1/2" hole from 3142 m to 3180 m in Shetland with 1.32 sg OBM. Drilling parameters : 2150 lpm / SPP 146 bar / 160-200 RPM / torque 14-18 kNm / WOB 9-12 MT / ECD 1.34-1.35 sg EMW / ROP 2-9 m/hr. Stopped pumps to reset BHA tools. Not able to build angle/no response from Xceed. Decided to POOH to change BHA.
13:45	16:00	3180	drilling -- circulating conditioning	ok	Circulated btms up at and took survey. Parameters : 2150 lpm / SPP 146 bar / 170 RPM / torque 11-12 kNm.
16:00	16:15	3180	drilling -- drill	ok	Flow checked well on trip tank. Ok. Meanwhile held tool box talk for POOH.
16:15	17:15	2980	drilling -- trip	ok	POOH with 8 1/2" drilling BHA wet from 3180 m to 2980 m. Had 20 MT overpull from 3000 m to 2980 m and observed improper hole displacement of 300 ltrs.
17:15	18:15	3180	drilling -- trip	ok	RIH with 8 1/2" drilling BHA back to btm from 2980 m to 3180 m.
18:15	23:00	2536	drilling -- trip	ok	Pumped OOH with 8 1/2" drilling BHA from 3180 m to 2536 m at 1000 lpm / 37 bar. - Observed 25 bar increase in SPP at 2748 m. Reduced pumps and worked pipe. - Observed 20 bar increase in SPP at 2685 m and took weight. Reamed out stand with 10 rpm.
23:00	00:00	2536	drilling -- trip	ok	Circulated btms up inside 13 3/8" csg shoe. Parameters : 2150 lpm / SPP 139 bar. Meanwhile serviced TDS and aft PRS.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3155		pipe handling equ syst -- manual tong	0	00:00	A 10 3/4" csg double slided out of grip when aft PRS was transferring/lifting casing out of double latch at set back. The 10 3/4" csg double fell on to TDS hoses.

Drilling Fluid

Sample Time	03:30	15:00	23:30
Sample Point	Flowline	Flowline	Active pit
Sample Depth mMD	3149	3180	3185
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.32	1.32	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			

Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	20	22	21
Yield point (Pa)	11.5	10	10.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3180		1.16	estimated
00:00	3990		1.28	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3147.9	2799.7	60.3	269.58	
3159.1	2805.3	59.49	269.5	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
101	Schlumberger	2591	3180	ECOSCOPE - TELESCOPE - ISONIC6 - STETHSC	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3155.1	2802.3	Blodeks Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3155	3170	2801.5	2810.4		limestones with minor claystones (from bedload)
3170	3180	2810.4	2815.1		marls with minor claystones (from bedload)