

Summary report

Wellbore: 15/9-F-15 A

Period: 2009-01-13 00:00 - 2009-01-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	34
Days Ahead/Behind (+/-):	20.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-12-11 15:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	120
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3210
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Drilled 8½" hole from 3141m to 3185m and kicked off at 3185m continued drilling to 3210m 50/50 cement/formation.

Summary of planned activities (24 Hours)

Continued DBR reporting on F-15 B.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	3095	plug abandon - trip	ok	Continued drilling and attempted to kick off from 3090m to 3095m. Parameters: Flow 2140 lpm / SPP 145 bars / String RPM 130 TQ 13 kNm / WOB 2-3 / ECD 1.39 EMW / MUD weight 1.34 SG / ROP 1-3 mph. Cement in returns 70 - 80%.
03:00	06:00	3141	plug abandon - trip	ok	Continued drilling and attempted to kick off from 3095m to 3141m. Increased parameters: Flow 2140 lpm / SPP 140-150 bars / String RPM 150 TQ 13-15 kNm / WOB 2-3 / ECD 1.39 EMW / MUD weight 1.34 SG / ROP 10-40 mph. Cement in returns 80%.
06:00	07:15	3141	plug abandon - trip	ok	Continued drilling 8½" hole from 3141m to 3185m. Drilling parameters: Flow 2140 lpm / SPP 142 bars / String RPM 130 TQ 15-22 kNm / WOB 3-5 / ECD 1.4 EMW / MUD weight 1.34 SG / ROP 40 mph.
07:15	12:15	3210	plug abandon - trip	ok	Kicked off at 3185m and drilled 8½" hole to 3210m 50/50 cement/formation. Drilling parameters: Flow 2140 lpm / SPP 144 bars / String RPM 130 TQ 12-26 kNm / WOB 2-5 / ECD 1.4 EMW / MUD weight 1.34 SG / ROP 4-6 mph.

Drilling Fluid

Sample Time	04:00
Sample Point	Active pit
Sample Depth mMD	3120
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.34
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	30
Yield point (Pa)	10.5
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	
Cake thickn API (I)	
Cake thickn HPHT (I)	
Test Temp HPHT (degC)	120
Comment	