

Summary report

Wellbore: 15/9-F-15 C

Period: 2009-01-21 00:00 - 2009-01-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	4
Days Ahead/Behind (+/-):	23.3
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2009-01-19 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2009-02-14

Dist Drilled (m):	75
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2865
Depth mTVD:	2695
Plug Back Depth mMD:	
Depth at formation strength mMD:	2562
Depth At Formation Strength mTVD:	2418
Depth At Last Casing mMD:	2561.8
Depth At Last Casing mTVD:	2416.2

Summary of activities (24 Hours)

Drilled 12 1/4" section from 2818 m to 2853 m MD. Lost standpipe pressure and returns. Troubleshot situation, blockage in suction manifold. Re-arranged active sytem. Drilled 12 1/4" section from 2853 m to 2896 m MD.

Summary of planned activities (24 Hours)

Drill 12 1/4" to section TD at 2920 m MD. Circulate hole clean. Drop gyro. POOH with 12 1/4" drilling BHA. Lay down BHA. Pull 13 3/8" wear bushing. Run BOP test plug. Test BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	2818	drilling -- drill	ok	Drilled and oriented 12 1/4" hole section from 2790 m to 2818 m MD. Drilling parameters 3400 lpm / SPP ~180 bar / 130-160 rpm / Torque 20-26 kNm / WOB 5-9 MT / ECD 1,27. ROP 2-8 m/hrs as determined by geology. Experienced high stick/slip when drilling chalk.
06:00	13:30	2853	drilling -- drill	ok	Drilled 12 1/4" hole section from 2818 m to 2853 m MD. Drilling parameters : 3400 lpm / SPP ~194 bar / 150-180 rpm / Torque 23-29 kNm / WOB 10-12 MT / ECD 1,27. ROP 3-8 m/hrs as determined by geology and stick/slip. Lost return flow and standpipe pressure.
13:30	16:00	2827	interruption -- other	ok	Observed lost return to pit and falling standpipe pressure. Picked off bottom and reciprocated stand from 2827 m to 2841 m MD / 10 rpm. No drop in active, annulus full, i.e. no downhole losses detected. Investigated situation. Inspected lines from pit to TDS, found no leakages. Closed IBOP and attempted to pump, found that problem was related to the surface system.
16:00	19:00	2827	interruption -- other	ok	Lined up cement unit to circulate on well. Circulated in well at set intervalls using cement unit pumping at 1200 lpm / SPP 26 bar. Reciprocated stand and rotated 10 rpm. Monitoed well on trip tank when not pumping - well static. Performed troubleshooting on pumps and circulation system.
19:00	21:15	2853	interruption -- other	ok	Found likely cause of problem to be blocked splitter valve in suction module. Not able to use pit#7 as active pit. Lined up to pump from pit #15 taking retuns to pit #15 and #7 and used mixpump for levelling the two pits. Stepped up pumprate to 3400 lpm and RIH to 2853 m MD.
21:15	00:00	2865	drilling -- drill	ok	Drilled 12 1/4" hole section from 2853 m to 2865 m MD. Drilling parameters : 3400 lpm / SPP ~194 bar / 150-180 rpm / Torque 24-27 kNm / WOB 6-8 MT / ECD 1,28. ROP 2-6 m/hrs as determined by geology.