

Summary report

Wellbore: 15/9-F-15 D

Period: 2013-12-01 00:00 - 2013-12-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	22
Days Ahead/Behind (+/-):	16.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-11-10 14:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2013-12-02

Dist Drilled (m):	251
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4685
Depth mTVD:	3212.3
Plug Back Depth mMD:	
Depth at formation strength mMD:	3302
Depth At Formation Strength mTVD:	2848
Depth At Last Casing mMD:	3294.7
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Drilled 8 1/2" hole from 4434 m to 4685 m. Circulated hole clean. POOH with 8 1/2" BHA to 4376 m. Re log area from 4376 m to 4336 m.

Summary of planned activities (24 Hours)

POOH with 8 1/2" BHA and R/B same. R/U to run 7" liner. P/U and RIH with 7" liner

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	4563	drilling -- drill	ok	Drilled 8 1/2" hole from 4434 m to 4563 m. with 2400 lpm, 240 bar, 160 rpm, 24-30 kNm, 4-5 ton WOB. Avg ROP 21 m/hr. ECD 1,57 SG. Max gas: 2,4 %.
06:00	12:00	4685	drilling -- drill	ok	Down link and take survey after connection.
12:00	14:00	4685	drilling -- drilling	ok	Drilled 8 1/2" hole from 4563 m to 4685 m. with 2420 lpm, 248 bar, 180 rpm, 24-30 kNm, 4-7 ton WOB. Avg ROP 20 m/hr. ECD 1,59 SG. Max gas: 2,0 %.
14:00	16:15	4685	drilling -- circulating conditioning	ok	Down link and take survey after connection.
16:15	18:15	4620	drilling -- circulating conditioning	ok	Circulated hole clean with 2425 lpm, 248 bar, 180 RPM, 24-29 kNm, ECD 1,55 SG Circulated total 1,5 B/U. Reciprocated drill string from 4680 m to 4660 m.
18:15	18:30	4661	drilling -- trip	ok	Attempted to rack back stand no success. Unable to back out due to TDS brake. Troubleshot on TDS brake system. Spanned out stand with iron roughneck. R/B stand in derrick. M/U circulation swedge and hose to drill string. Circulated on well with 660 lpm, 48 bar. Restarted TDS all functions returned to normal. Broke out circulation swedge.
18:30	18:45	4661	drilling -- trip	ok	Connected TDS to drill string. Circulated hole clean with 2425 lpm, 248 bar, 180 RPM, 24-29 kNm, ECD 1,54 SG Circulated total 3,5 B/U while reciprocated drill string and racked one stand per btm's up.
18:45	19:15	4661	drilling -- trip	ok	Took torque readings.
19:15	19:30	4620	drilling -- trip	ok	Flow checked well for 15 min. Well static.
19:30	19:45	4620	drilling -- trip	ok	Established with 2400 lpm, 235 bar, 20 rpm, 18-22 kNm. Down link to ribs off.
19:45	22:15	4376	drilling -- trip	ok	POOH with 8 1/2" BHA from 4661 m to 4620 m. Unable to function mudbucket.
22:15	23:15	4336	drilling -- other	ok	Troubleshot on interlock system for mudbucket. Meanwhile circulated with 1800 lpm and 60 rpm. Reciprocated drill string.
23:15	23:30	4336	drilling -- other	ok	POOH with 8 1/2" BHA from 4620 m to 4376 m wet.
23:30	23:45	4336	drilling -- trip	ok	Drag seen @ 4593 m, 25 ton.
23:45	00:00	4336	drilling -- trip	ok	Pumped through tight spot @ 4593 m.
					Re log area from 4376 m to 4336 m with 60 m/hr, 1800 lpm and 60 rpm.
					Took up/down weight, 195/139 ton.
					Flow checked well for 15 min. well static.
					Pumped 4 m3 Of 1,61 SG slug.

Drilling Fluid

Sample Time	09:00	14:00
Sample Point	Flowline	Flowline
Sample Depth mMD	4616	4685
Fluid Type	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32
Funnel Visc (s)	-999.99	-999.99
Mf (°)		
Pm (°)		
Pm filtrate (°)		
Chloride (°)		
Calcium (°)		
Magnesium (°)		
Ph		
Excess Lime (°)		
Solids		
Sand (°)		
Water (°)		
Oil (°)		
Solids (°)		
Corrected solids (°)		
High gravity solids (°)		
Low gravity solids (°)		
Viscometer tests		
Plastic visc. (mPa.s)	40	36

Yield point (Pa)	13	13
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT (degC)	120	120
Comment		

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3300		1.14	estimated
00:00	3449		1.29	estimated
00:00	4685		1.29	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
4483.8	3177.8	79.04	108.06	
4524.2	3185.9	77.65	107.51	
4564.9	3193.8	80.05	107.84	
4605.4	3200.1	82.04	108.48	
4645.7	3205.7	82.04	108.37	
4671	3209.8	79.48	107.27	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
106	Baker Hughes Inteq	4434	4685	ZoneTrak G - CoPilot - OnTrak - ORD - C	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
4564	3193.7	Heather Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
4434	4564	3186	3193		Sandstone interbedded with Claystone
4564	4664	3193	3208.5		Interbedded sandstone and siltstone
4664	4685	3208.5	3212.3		Claystone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	4492		3179.2		2.56		21749	2206	1185	111	78
00:00	drilling gas peak	4534		3187.6		2.72		24734	2206	1101	100	70
00:00	drilling gas peak	4592		3197.9		2.43		22179	1346	781	70	50