

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-25 00:00 - 2013-07-26 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	435
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1134
Depth mTVD:	1128
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Drilled and oriented 26" hole from 655m MD to 1034m MD.

Summary of planned activities (24 Hours)

Drill 26" hole to section TD.
Circulate hole clean.
Displace hole to 1.35 sg KCl water based mud.
Pull out of hole with 26" bottom hole assembly.
Rig up to run 20" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	655	drilling -- drill	ok	Drilled and orientated 26" hole from 615m to 655m with 3700lpm, 116-118bar, 0-60 rpm, 4-14 kNm, WOB 4-8 MT. ROP drilling: 30 m/hr. ROP sliding: 20 m/hr. Pumped 10m3 hi-visc sweep every 15m.
02:45	03:30	655	drilling -- survey	ok	Ran in hole with wireline gyro and performed survey. Pulled out of hole with wireline gyro.
03:30	05:30	696	drilling -- drill	ok	Drilled and orientated 26" hole from 655m to 696m with 3700lpm, 118-120 bar, 0-60 rpm, 5-11 kNm, WOB 4-7 MT. ROP drilling: 50 m/hr. ROP sliding: 30 m/hr. Pumped 10m3 hi-visc sweep every 15m.
05:30	06:00	696	drilling -- survey	ok	Ran in hole with wireline gyro and performed survey. Pulled out of hole with wireline gyro.
06:00	08:30	736	drilling -- drill	ok	Drilled and orientated 26" hole from 696m to 736m with 3700lpm, 118-120 bar, 60 rpm, 4-15 kNm, WOB 6-10 MT. ROP drilling: 30 m/hr. ROP sliding: 20 m/hr. Pumped 10m3 hi-visc sweep every 15m.
08:30	09:15	736	drilling -- survey	ok	Ran in hole with wireline gyro and performed survey. Pulled out of hole with wireline gyro.
09:15	10:30	776	drilling -- drill	ok	Drilled and orientated 26" hole from 736m to 776m with 4000 lpm, 136-137 bar, 0-60 rpm, 8-20 kNm, WOB 9-13 MT. ROP drilling: 50 m/hr. Pumped 10m3 hi-visc sweep every 15m.
10:30	11:30	776	drilling -- survey	ok	Ran in hole with wireline gyro and performed survey. Pulled out of hole with wireline gyro.
11:30	13:00	776	drilling -- survey	ok	Made up top drive and performed MWD surveys at 776m MD, 757m MD and 739m MD. Performed MWD check survey s.
13:00	14:30	817	drilling -- drill	ok	Drilled and orientated 26" hole from 776m to 817m with 4000 lpm, 132-133 bar, 60 rpm, 10-14 kNm, WOB 8-11 MT. ROP drilling: 40 m/hr. Pumped 10m3 hi-visc sweep every 15m.
14:30	15:15	817	drilling -- other	ok	Rigged down wireline equipment and laid down to deck.
15:15	19:45	897	drilling -- drill	ok	Drilled and orientated 26" hole from 817m to 880m with 4000 lpm, 133-137 bar, 0-60 rpm, 11-17 kNm, WOB 10-14 MT. ROP drilling: 40 m/hr. Pumped 10m3 hi-visc sweep every 15m. Performed MWD surveys on every stand.
19:45	00:00	1034	drilling -- drill	ok	Drilled and orientated 26" hole from 880m to 1034m with 4000-4500 lpm, 133-170 bar, 0 rpm, 0 kNm, WOB 4-6 MT. ROP sliding: 60-90 m/hr. Pumped 10m3 hi-visc bentonite sweep every 15m. Performed MWD surveys on every stand.

Drilling Fluid

Sample Time	03:45	15:30
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	1099	818
Fluid Type	KCl/Polymer/GEM	Spud Mud
Fluid Density (g/cm3)	1.35	1.03
Funnel Visc (s)	110	120
Mf ()		
Pm ()		
Pm filtrate ()		

Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		
Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	23	-999.99
Yield point (Pa)	13.5	-999.99
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
1070	1063	Hordaland Gp
887	883	Utsira Fm