

Summary report

Wellbore: 15/9-F-1

Period: 2013-07-26 00:00 - 2013-07-27 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	10
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	321
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1355
Depth mTVD:	1343
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.9
Depth At Last Casing mTVD:	220.9

Summary of activities (24 Hours)

Drilled and oriented 26" hole from 1034m MD to 1355m MD.
Circulated hole clean.
Displaced hole to 1.35 sg KCl water based mud.

Summary of planned activities (24 Hours)

Pull out of hole with 26" bottom hole assembly.
Perform viper trip to TD.
Pull out of hole and lay down 26" bottom hole assembly.
Rig up to run 20" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	1065	drilling -- drill	ok	Drilled and orientated 26" hole from 1034m to 1065m with 4000 lpm, 133-135 bar, 0 rpm, 0 kNm, WOB 4-6 MT. ROP sliding: 40 m/hr. Pumped 10m3 hi-visc bentonite sweep every 15m. Performed MWD surveys on every stand.
01:15	07:00	1130	drilling -- drill	ok	Drilled and orientated 26" hole from 1065m to 1140m with 4000-4500 lpm, 133-176 bar, 0-60 rpm, 9-15 kNm, WOB 10-16 MT. ROP drilling: 20 m/hr ROP sliding: 15 m/hr. Pumped 10m3 hi-visc sweep every 15m. Performed MWD surveys on every stand.
07:00	12:00	1220	drilling -- drill	ok	Drilled 26" hole from 1140m to 1220m with 4500 lpm, 175-176 bar, 60 rpm, 7-12 kNm, WOB 6-12 MT. ROP drilling: 25 m/hr Pumped 10m3 hi-visc sweep every 15m. Performed MWD surveys on every stand. Reamed full stand in upper Hordaland Group.
12:00	15:00	1260	drilling -- drill	ok	Slided and oriented 26" hole from 1220m to 1260m with 3600-4000 lpm, 126-143 bar, 0 rpm, 0 kNm, WOB 10-16 MT. ROP drilling: 15 m/hr Pumped 10m3 hi-visc sweep every 15m. Performed MWD surveys on every stand. Reamed full stand in upper Hordaland Group.
15:00	19:00	1355	drilling -- drill	ok	Drilled 26" hole from 1260m to 1355m with 4500 lpm, 178-179 bar, 60 rpm, 9-15 kNm, WOB 7-12 MT. ROP drilling: 40-60 m/hr Pumped 10m3 hi-visc sweep every 15m. Performed MWD surveys on every stand. Reamed full stand in upper Hordaland Group.
19:00	22:30	1355	drilling -- circulating conditioning	ok	Circulated hole clean by pumping 2 x bottoms up with 4500 lpm and 158 bar.
22:30	00:00	1355	drilling -- circulating conditioning	ok	Displaced hole with 1.35 sg KCl water based mud with 4500 lpm and 120-176 bar.

Drilling Fluid

Sample Time	13:30	15:00
Sample Point	Reserve pit	Reserve pit
Sample Depth mMD	1240	1099
Fluid Type	Spud Mud	KCl/Polymer/GEM
Fluid Density (g/cm3)	1.03	1.35
Funnel Visc (s)	120	110
Mf ()		
Pm ()		
Pm filtrate ()		
Chloride ()		
Calcium ()		
Magnesium ()		
Ph		
Excess Lime ()		
Solids		

Sand ()		
Water ()		
Oil ()		
Solids ()		
Corrected solids ()		
High gravity solids ()		
Low gravity solids ()		
Viscometer tests		
Plastic visc. (mPa.s)	-999.99	28
Yield point (Pa)	-999.99	11.5
Filtration tests		
Pm filtrate ()		
Filtrate Lthp ()		
Filtrate Hthp ()		
Cake thickn API ()		
Cake thickn HPHT ()		
Test Temp HPHT ()		
Comment		

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1079.8	1073.1	9.07	320.34	
1120.4	1113.1	11.38	312.16	
1160.8	1152.7	11.86	307.61	
1201	1192	11.69	307.74	
1241.4	1231.5	12.44	309.36	
1281.8	1271	12.06	309.62	
1322.4	1310.8	10.85	310.25	
1335.6	1323.8	10.17	309.34	
616.5	616	4.01	305.32	
656.8	656.2	6.13	317.8	
697.1	696.2	8.24	324.71	
720	718.8	9.57	322.37	
737.4	735.9	10.71	320.81	
756.8	755	10.39	320.18	
798.9	796.4	9.88	320.5	
838.3	835.2	10.04	315.72	
868	864.4	11.16	309.73	
878.2	874.4	11.28	310.41	
918	913.5	10.7	315.76	
999	993.3	8.88	319.88	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
100	Baker Hughes Inteq	221	1355	OnTrak - GyroTrak	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
1254	1244	Skade Fm