

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-07 00:00 - 2013-08-08 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	22
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	311
Penetration rate (m/h):	-999.99
Hole Dia (in):	17.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	2438
Depth mTVD:	2315.6
Plug Back Depth mMD:	
Depth at formation strength mMD:	1358
Depth At Formation Strength mTVD:	1345.9
Depth At Last Casing mMD:	1348.4
Depth At Last Casing mTVD:	1336.4

Summary of activities (24 Hours)

Drilled and oriented 17 1/2" hole from 2127 m MD to 2439 m MD.

Summary of planned activities (24 Hours)

Drill and orientate 17 1/2" hole to TD.
Circulate hole clean.
POOH with 17 1/2" BHA.
Retrieve wear bushing.
Rig up and run 13 3/8" casing.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:00	2127	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 2087m MD to 2127m MD with 4400 lpm, 266 bar, 140 rpm, 12-25 kNm, 10-16 MT and 1.41 sg ECD. Drilling ROP: 30 m/hr Observed areas with high torque due to calcareous stringers.
02:00	02:45	2127	drilling -- other	ok	Observed overtorqued connection. Attempted to break connection and broke off connection on top of saver sub instead. Greased lower IBOP connection, increased make up to rque and made up saver sub to lower IBOP. Broke connection and made up new stand.
02:45	15:15	2325	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 2127m MD to 2325m MD with 4400 lpm, 266 bar, 120-160 rpm, 12-30 kNm, 16-20 MT and 1.41 sg ECD. Reamed 1 single at 2207 m MD prior to connection. Reamed 1/2 single at 2249 m MD prior to connection. Reamed 1/2 single at 2290 m MD prior to connection. Drilling ROP: 16 m/hr Observed areas with high torque due to calcareous stringers.
15:15	15:30	2325	drilling -- other	ok	Recorded SCR's prior to connection.
15:30	17:15	2369	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 2325 m MD to 2369 m MD with 4400 lpm, 266 bar, 120-160 rpm, 12-30 kNm, WOB 11-19 Ton, 1,40 - 1,41 sg ECD. Average drilling ROP 25 m/hr.
17:15	17:45	2369	drilling -- other	ok	Not able to brake out over torqued DP connection. Attempted to break connection, saver sub / lower IBOP connection broke unintended. Made up saver sub / lower IBOP connection, increased make up torque to 80000 ft/lbs. Broke out DP connection and made up new stand.
17:45	00:00	2438	drilling -- drill	ok	Drilled and oriented 17 1/2" hole from 2369 m MD to 2438 m MD with 4430 liter/min, 282 - 292 bar, 140-160 rpm, 15-24 kNm, WOB 15-20 Ton, 1,39 - 1,41 sg ECD. Average drilling ROP 11 m/hr.

Drilling Fluid

Sample Time	04:00	11:30	15:30	20:30
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	2467	2269	2330	2405
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.4	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				

Viscometer tests				
Plastic visc. (mPa.s)	33	33	34	36
Yield point (Pa)	10	10.5	9.5	12
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1355		.99	estimated
00:00	2438		1	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
2113.7	2033.9	29.84	34.79	
2154.7	2069.5	29.81	35.71	
2194.3	2103.8	29.84	36.98	
2234.7	2138.9	29.79	38.27	
2275.1	2173.9	30.01	37.36	
2305.9	2200.6	29.96	35.61	
2396.5	2279.1	30.06	35.35	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
2394.4	2277.2	Balder Fm .

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
2090	2170	2013.4	2082.8		Claystone with some limestone stringers
2180	2300	2091.4	2195.5		Sandstone with minor claystone layers
2310	2390	2204.1	2273.4		varicoloured Claystones
2400	2430	2282.1	2308		Claystone and some volcanic ashes

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	2207		2114		.66		3741	917	169	41	0
00:00	drilling gas peak	2217		2121.8		.66		3864	902	164	41	0