

Summary report

Wellbore: 15/9-F-1

Period: 2013-08-16 00:00 - 2013-08-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:50
Report number:	31
Days Ahead/Behind (+/-):	8.8
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-28 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-08-20

Dist Drilled (m):	268
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.55
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3632
Depth mTVD:	3328
Plug Back Depth mMD:	
Depth at formation strength mMD:	2605
Depth At Formation Strength mTVD:	2459.2
Depth At Last Casing mMD:	2595.4
Depth At Last Casing mTVD:	2446.8

Summary of activities (24 Hours)

Drilled and orientated 8 1/2" hole from 3364 m MD to 3632 m MD.
Circulated well clean.
Attempted to take pressure points, tool failure.
Picked up and racked back casing offline.

Summary of planned activities (24 Hours)

Relog interval from 3496 m to 3349 m.
POOH with 8 1/2" drilling BHA.
RIH with 8 1/2" logging BHA on DP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:15	3450	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3364 m MD to 3450 MD with 2389 - 2565 liter/min, 208 - 216 bar, 160 rpm, 17-23 kNm, WOB 4-10 Ton, ROP 9-23 m/h, 1,39 - 1,40 sg ECD. Average drilling ROP 16 m/hr Meanwhile picked up and racked back 9 5/8" casing in derrick.
05:15	13:15	3591	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3450 m MD to 3591 m MD with 2389-2435 liter/min, 213 - 220 bar, 160 rpm, 18-23 kNm, WOB 3-5 Ton, ROP 5-20 m /h, 1,39 - 1,40 sg ECD. Average drilling ROP 18 m/hr Meanwhile picked up and racked back 9 5/8" casing in derrick.
13:15	13:30	3591	drilling -- other	ok	Recorded SCR's.
13:30	16:30	3632	drilling -- drill	ok	Drilled and oriented 8 1/2" hole from 3591 m MD to 3632 m MD with 2389 liter/min, 218 - 220 bar, 160 rpm, 17-22 kNm, WOB 3-5 Ton, ROP 5-20 m/h, 1,39 sg ECD. Average drilling ROP 14 m/hr Meanwhile picked up and racked back 9 5/8" casing in derrick.
16:30	20:45	3632	drilling -- circulating conditioning	ok	Circulated hole clean with 2400 liter/min, 218 bar, 142 rpm, 17-19 kNm. Circulated total 2 1/2 x bottoms up.
20:45	21:00	3632	drilling -- pressure detection	ok	Flow checked well for 10 minutes, OK.
21:00	21:45	3496	drilling -- trip	ok	Pumped OOH from 3632 m to 3496 m with 2450 liter/min, 200 bar.
21:45	00:00	3496	interruption -- other	ok	Attempted to take pressure points. No communication with tool.

Drilling Fluid

Sample Time	02:00	10:00	13:00	20:00
Sample Point	Flowline	Flowline	Flowline	Flowline
Sample Depth mMD	3632	3541	3588	3632
Fluid Type	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow	Enviromul Yellow
Fluid Density (g/cm3)	1.32	1.32	1.32	1.32
Funnel Visc (s)	-999.99	-999.99	-999.99	-999.99
Mf ()				
Pm ()				
Pm filtrate ()				
Chloride ()				
Calcium ()				
Magnesium ()				
Ph				
Excess Lime ()				
Solids				
Sand ()				
Water ()				
Oil ()				
Solids ()				
Corrected solids ()				
High gravity solids ()				
Low gravity solids ()				

Viscometer tests				
Plastic visc. (mPa.s)	31	31	29	34
Yield point (Pa)	9.5	7.5	8.5	9
Filtration tests				
Pm filtrate ()				
Filtrate Lthp ()				
Filtrate Hthp ()				
Cake thickn API ()				
Cake thickn HPHT ()				
Test Temp HPHT (degC)	120	120	120	120
Comment				

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2631		.85	estimated
00:00	3319		1.28	estimated
00:00	3632		1	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3419.2	3132.1	23.61	303.38	
3459.7	3169.5	21.06	302.82	
3499.9	3207	21.06	301.73	
3540.5	3244.9	21.02	301.56	
3580.5	3282.3	20.88	301.96	
3620.3	3319.5	20.89	302.46	
3632	3330.4	20.89	302.46	

Log Information

Run No	Service Company	Depth Top mMD	Depth Bottom mTVD	Tool	BHST (degC)
102	Baker Hughes Inteq	2605.3	3632	AutoTrak - CoPilot - OnTrak - ORD - CC N	-999.99

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3325	3049.8	Hugin Fm
3365	3084	Sleipner Fm
3450	3160.5	Skagerak Fm
3499	3206.2	Smith Bank Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
3364	3450	3082.8	3160.5		Sleipner Sandstones
3450	3499	3160.5	3206.2		Skagerrak Sandstones
3499	3632	3206.2	3330.4		Smith Bank Claystones