

Summary report

Wellbore: 15/9-F-4

Period: 2007-10-24 00:00 - 2007-10-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	18
Days Ahead/Behind (+/-):	8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	2008-02-28

Dist Drilled (m):	55.5
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.53
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1640.5
Depth mTVD:	1596.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	1363
Depth At Formation Strength mTVD:	1336.5
Depth At Last Casing mMD:	1351.9
Depth At Last Casing mTVD:	1326.5

Summary of activities (24 Hours)

Replaced IBOP and tested same. Got problems with pop-off and overflow when recommencing drilling. Repaired pop-off. Drilled 12 1/4" hole section from 1585 m to 1706 m MD with reduced ROP due to problems with handling oilbased cuttings.

Summary of planned activities (24 Hours)

Drill 12 1/4" hole section from 1706 m to 2100 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	1343	interruption -- other	ok	Circulated bottoms up with 2300 lpm inside shoe. Installed circulating swedge. Lined up for moinitoring well on triptank.
01:00	06:00	1343	interruption -- other	ok	Dismantled IBOP assembly from TDS. Helicopter arrived at 05:00 with new upper IBOP assy.
06:00	10:15	1343	interruption -- other	ok	Assembled new IBOP.
10:15	11:30	1343	interruption -- other	ok	Made up swage for pressure testing IBOP assy. Tested IBOP and connections to 20/345 bar 5 /10 min - ok. Broke out and laid out test assy.
11:30	14:30	1343	interruption -- other	ok	Continued working on TDS/IBOP. Greased and serviced TDS. Installed drilling bails and tilt arm.
14:30	15:15	1343	interruption -- other	ok	Held toolox talk and installed automatic slips in rotary.
15:15	17:15	1584	interruption -- other	ok	RIH with 12 1/4" drilling BHA from 1343 m to 1503 m MD. Made up TDS and washed down from 1503 m to 1584 m MD with 1700 lpm. Took up/down weight 125/117 MT.
17:15	17:45	1584	drilling -- drill	ok	Took MWD survey. Stepped up pump and rotation to obtain drilling parameters. Standpipe pressure fell rapidly when reaching 130 bar. Unclear indications. Attempted to pump and observed that pop off valve had triggered. Mud returns from pop off ventline went down to pit #15 which overflowed pit and pit room. Halted operation.
17:45	20:00	1584	interruption -- other	ok	Mechanical pop-off valve had taken damage and needed to be replaced. No spare available. Blinded off line with lo-torque valve and lined both mudpump#1 and mudpum#2 pumps to on e pop-off valve. Mudpump #3 still dedicated for barite injection in spudcans. Meanwhile trouble shooting on pop-off, circulated with 800-1000 lpm and resiprocated string.
20:00	23:00	1640.5	drilling -- drill	ok	Drilled 12 1/4" section from 1585 m to 1640.5 m MD. Drilling parameters : Flow 3500 lpm / SPP 180 bar / 130-170 RPM / WOB 2-3 MT / Torque 10-12 kNm. Average ROP 19 m/hrs. Reamed 1 single before connection. Not able to handle cuttings return from well.
23:00	00:00	1640.5	interruption -- other	ok	Not able to handle cuttings return from well. Conveyer screw from shakers to skip shute blocked. Still circulating on mill tank to get cuttings slurry within viscosity specification.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	1585		hoisting equ -- top drive	0	00:00	During drilling the 12 1/4" hole section it was observed that the upper IBOP had taken damage. A loud hammering sound could be heard when rotating the pipe. The slot for the bearings that connects the actuator crest with the ball housing had taken damage.
00:00	1584		mud and bulk syst -- mud supply	0	00:00	During drilling the pop off on MP1 activated unintentionally. Stepped up pump and rotation to obtain drilling parameters. Standpipe pressure fell rapidly when reaching 130 bar. Unclear indications. Attempted to pump to look for leakage/pump wash-out. Mud

Drilling Fluid

Sample Time	04:00	15:00	23:00
Sample Point	Active pit	Active pit	Active pit
Sample Depth mMD	1584	1584	1640
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.4	1.4
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			

Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	35	34	33
Yield point (Pa)	13.5	12	11
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1360		1.1	estimated
00:00	1680		1.1	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1571.3	1533.8	23.82	112.71	
1611.3	1570.2	24.94	115.03	
1651.8	1606.8	25.62	115.14	

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth mTVD	End Depth mTVD	Shows Description	Lithology Description
1585	1705	1487	1654.7		Claystone