

Summary report

Wellbore: 15/9-F-4

Period: 2008-02-15 00:00 - 2008-02-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	40
Days Ahead/Behind (+/-):	14.9
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	245
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	3138.8
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

Drilled 8 1/2" hole section from 3346 m to section TD at 3510 m MD. Circulated hole clean with 3 x bottoms up. POOH with 5 / 5,5" DP from 3510 m to 110 m MD. Prepared for handling BHA.

Summary of planned activities (24 Hours)

POOH with 8 1/2" drilling BHA and lay down same. Rig up and prepare for running WL. Perform MDT logging.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	3302	drilling -- drill	ok	Drilled 8 1/2" hole section from 3265 m to 3302 m MD. Drilling parameters : Flow 2200 lpm / SPP 220-231 bar / String RPM 180 / WOB 3-8 MT / Torque 11-20 kNm / ECD 1,62-1,63 sg. ROP 30 m/hrs. Max gas 6%
01:30	02:00	3302	drilling -- drill	ok	Observed increase in active of ~1 m3 over 5 mins. Flowcheked well on trip tanks - ok - well static. Found that degassers had been started - volume from sandtraps overflowed into a ctive.
02:00	04:45	3327	drilling -- drill	ok	Continued drilling 8 1/2" hole section from 3302 m to 3327 m MD. Drilling parameters : Flow 2100-2200 lpm / SPP 216-238 bar / String RPM 180 / WOB 3-8 MT / Torque 11-20 kNm / ECD 1,61-1,63 sg. Limited ROP to and cut back flowrate to 2100 lpm due to increasing ECD. Downlinked powerdrive to stop build. Got problems with mudpump#2 and mudpump#3.
04:45	05:15	3327	interruption -- o ther	ok	Troubleshoot mudpumps. Not able to start mudpump #3. Mudpump #2 gave wrong output on stroke setting. Decided to drill ahead using mudpump #1 only.
05:15	06:00	3346	drilling -- drill	ok	Continued drilling 8 1/2" hole section from 3327 m to 3346 m MD. Drilling parameters : Flow 2100 lpm / SPP 214 bar / String RPM 180 / WOB 3-6 MT / Torque 21 kNm / ECD 1,61 sg . ROP 30 m/hrs.
06:00	08:15	3385	drilling -- drill	ok	Drilled 8 1/2" hole section from 3346 m to 3385 m MD. Drilling parameters : Flow 2100 lpm / SPP 220 bar / String RPM 180 / WOB 2-5 MT / Torque 20-23 kNm / ECD 1,61-1,62 sg / ROP 20-30 m/hrs.
08:15	08:30	3385	drilling -- drill	ok	Performed SCR's.
08:30	17:30	3510	drilling -- drill	ok	Continued drilling 8 1/2" hole section from 3385 m to section TD at 3510 m MD. Drilling parameters : Flow 2100 lpm / SPP 220 bar / String RPM 180 / WOB 3-12 MT / Torque 13-23 kNm / ECD 1,59-1,60 sg / ROP 10-30 m/hrs. Racked back one stand of drillpipe.
17:30	20:15	3507	drilling -- circul ating conditioni ng	ok	Circulated hole clean with 3 x bottoms up. Reciprocated stand while pumping. Parameters : Flow 2100 lpm / SPP 212 bar / String RPM 150-180. Observed clean shakers after 3 x bo toms up.
20:15	20:45	3507	drilling -- trip	ok	Took up down weight 195/149 MT. Recorded off bottom torque at 10/15/20 RPM - 14-16 kNm. Sent downlink to set LWD tools according to Schlumberger instructions.
20:45	21:00	3507	drilling -- trip	ok	Flowchecked well - well static. Meanwhile held toolbox meeting prior to POOH.
21:00	21:45	3307	drilling -- trip	ok	Pulled 5 stand wet from 3507 m to 3307 m MD. Pulling speed ~10 m/min. No overpull observed.
21:45	22:15	3307	drilling -- trip	ok	Flowchecked well - well static. Pumped 5 m3 1,65 sg slug.
22:15	00:00	2780	drilling -- trip	ok	POOH with 8 1/2" drilling BHA on 5 1/2" DP from 3307 m to 2780 m MD.

Equipment Failure Information

Start time	Depth mMD	Depth mTVD	Sub Equip - Syst Class	Operation Downtime (min)	Equipment Repaired	Remark
00:00	3327		drill floor -- drilling control	0	00:00	Not able to start mudpump#3. Wrong stroke reading on mudpump#2.

Drilling Fluid

Sample Time	04:00	15:00	22:00
Sample Point	Flowline	Active pit	Flowline
Sample Depth mMD	3323	3467	3510
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.4	1.45	1.45
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			

Corrected solids ()			
High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	30	28	28
Yield point (Pa)	13	10	9.5
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
3365.1	3054.8	55.23	196.13	
3404.8	3077.5	55.15	197.06	
3444.8	3100.4	54.88	199.93	
3485	3123.6	54.67	202.72	

Stratigraphic Information

Depth to Top of Formation mMD	Depth to Top of Formation mTVD	Description
3430	3092.7	Sleipner Fm

Lithology Information

Start Depth mMD	End Depth mMD	Start Depth TVD	End Depth TVD	Shows Description	Lithology Description
3360	3470				Sandstone and Claystone with interbedded Coal layers and traces of Limestone
3470	3510				Siltstone and Sandstone

Gas Reading Information

Time	Class	Depth to Top mMD	Depth to Bottom MD	Depth to Top mTVD	Depth to Bottom TVD	Highest Gas (%)	Lowest Gas ()	C1 (ppm)	C2 (ppm)	C3 (ppm)	IC4 (ppm)	IC5 (ppm)
00:00	drilling gas peak	3287		3009.6		6.31		49924	4511	2243	385	95
00:00	drilling gas peak	3304		3019.4		4.27		33463	3186	1629	266	74
00:00	drilling gas peak	3311		3024.4		4.31		33186	3171	1683	271	83
00:00	drilling gas peak	3345		3044		4.46		34451	3185	1680	282	84
00:00	drilling gas peak	3352		3047.8		4.39		32936	3201	1693	281	85
00:00	drilling gas peak	3384		3065.1		3.27		25199	2348	1271	215	75
00:00	drilling gas peak	3392		3069.3		3.57		19989	1958	1130	187	75
00:00	drilling gas peak	3426		3086.5		1.6		12397	1059	530	104	44