

Summary report

Wellbore: 15/9-F-4

Period: 2008-03-01 00:00 - 2008-03-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	55
Days Ahead/Behind (+/-):	4.2
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-02-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3510
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2760
Depth At Formation Strength mTVD:	2599
Depth At Last Casing mMD:	2760.5
Depth At Last Casing mTVD:	2598.7

Summary of activities (24 Hours)

POOH with 7" liner hanger RT on 5 1/2" DP from 3340 m to OOH. Inspected liner hanger RT. Found hydraulic release activated. All items intact on RT. Waiting on fishing tools to arrive from town. LD 5 1/2" DP in singles while waiting.

Summary of planned activities (24 Hours)

RIH and fish 7" liner. POOH.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:45	3392	drilling -- casing	ok	Took 15 MT weight at 3392 m MD. MU TDS and attempted to work past tight spot with 20-30 MT. Up weight 181 MT / down weight 141 MT. Applied 9400 Nm RH torque when working string up. Released torque when working down.
00:45	01:30	3392	drilling -- casing	ok	Broke circulation, 230 lpm / 37 bar and established rate at 530 lpm / 49 bar. Washed down to tight spot applying max 20 MT. Observed pressure increasing to 60 bar. Shut down pump. Recorded 22 bar back pressure trapped below shoe. Applied 9400 Nm RH torque and worked string up. Recorded up weight of 151 MT, 30 MT upweight less than previous. Liner hanger RT most likely released from 7" liner.
01:30	02:30	3392	drilling -- casing	ok	Discussed further action and monitored well on trip tank.
02:30	02:45	3392	drilling -- casing	ok	Attempted to break circulation, negativ. Stopped pump at 45 bar after 243 ltrs pumped. Bleed off pressure to zero.
02:45	03:30	3392	drilling -- casing	ok	Discussed further action with town and monitored well on trip tank.
03:30	04:30	3399	drilling -- casing	ok	PU and established up weight at 151 MT. Slacked off weight at 130 MT and observed no drag. Unable to tag liner. Broke circulation 220 lpm / 22 bar which indicated that we were circulating through 5 1/2" DP and liner hanger RT. 7" liner most likely dropped further down.
04:30	06:00	3340	drilling -- casing	ok	POOH with 7" liner hanger RT on 5 1/2" DP from 3399 m to 3340 m MD.
06:00	09:30	1520	drilling -- casing	ok	POOH with 7" liner hanger RT on 5 1/2" DP from 3340 m to 1520 m MD.
09:30	10:30	1520	interruption -- waiting on weather	ok	Stopped POOH due to 65 knots wind. Installed TIW and monitored well on trip tank. Performed wind checks.
10:30	16:45	0	drilling -- casing	ok	POOH with 7" liner hanger RT on 5 1/2" DP from 1520 m to OOH. Inspected liner hanger RT. Found hydraulic release activated. All items intact on RT.
16:45	18:00	0	drilling -- casing	ok	Cleared rig floor and serviced PS21 slips. Installed and function tested PS21 slips. Had approx. 30 min interruption in operation due to 65 knots wind.
18:00	20:15	443	drilling -- trip	ok	RIH with 20 std 5 1/2" DP 24.7 lbs/ft to 443 m.
20:15	22:15	443	drilling -- trip	ok	Stopped RIH and had time-out due to sensor target bracket (570 g) dropped from TDS. Investigated and reported dropped object situation prior to re-commencing operations.
22:15	23:30	806	drilling -- trip	ok	RIH with 20 std 5 1/2" DP 24.7 lbs/ft from 443 to 806 m.
23:30	00:00	720	drilling -- trip	ok	LO 5 1/2" DP 24.7 lbs/ft in singles from 806 m to 720 m.

Drilling Fluid

Sample Time	15:00
Sample Point	Active pit
Sample Depth mMD	3510
Fluid Type	OBM-Standard
Fluid Density (g/cm3)	1.45
Funnel Visc (s)	-999.99
Mf (°)	
Pm (°)	
Pm filtrate (°)	
Chloride (°)	
Calcium (°)	
Magnesium (°)	
Ph	
Excess Lime (°)	
Solids	
Sand (°)	
Water (°)	
Oil (°)	
Solids (°)	
Corrected solids (°)	
High gravity solids (°)	

Low gravity solids ()	
Viscometer tests	
Plastic visc. (mPa.s)	28
Yield point (Pa)	12
Filtration tests	
Pm filtrate ()	
Filtrate Lthp ()	
Filtrate Hthp ()	
Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	3195		1.28	estimated
00:00	3417.5		1.08	measured