

Summary report

Wellbore: 15/9-F-5

Period: 2008-07-16 00:00 - 2008-07-17 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	17
Days Ahead/Behind (+/-):	5.8
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-11 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-07-30

Dist Drilled (m):	334
Penetration rate (m/h):	-999.99
Hole Dia (in):	12.25
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	1886
Depth mTVD:	1741
Plug Back Depth mMD:	
Depth at formation strength mMD:	1415
Depth At Formation Strength mTVD:	1346
Depth At Last Casing mMD:	1404.7
Depth At Last Casing mTVD:	1340.3

Summary of activities (24 Hours)

Drilled 12 1/4" hole section from 1653 m to 1895 m MD and sorted out problems with mill pump and slurry system. RECORDED ON F-99: Circulated hole clean, flow checked and POOH with 12 1/4" BHA from 1884 m to inside 13 3/8" csg shoe at 1381 m due to exhaust fumes on drill floor. Circulated inside 13 3/8" csg shoe to keep MWD batteries alive.

Summary of planned activities (24 Hours)

Wait with BHA inside 13 3/8" csg until drill flr is clear from exhaust fumes. RIH with 12 1/4" BHA to 1895 m and drill 12 1/4" hole section from 1895 m to 2300 m MD.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	1653	drilling -- d rill	ok	Drilled 12 1/4" hole section from 1522 m to 1653 m MD. Drilling parameters : Flow 3300-3500 lpm / SPP 159-179 bar / String RPM 120 / WOB 2-4 MT / Torque 13-17 kNm / ECD 1.37-1.38 sg EMW / Drilled with limited ROP 20-40 m/hr due to problems transferring slurry from milling tank through active tank to holding tank. Meanwhile MU and RB 9 5/8" csg. stds. A total of 14 stds 9 5/8" csg RB in derrick.
06:00	06:45	1672	drilling -- d rill	ok	Drilled 12 1/4" hole section from 1653 m to 1672 m MD. Drilling parameters : Flow 3500 lpm / SPP 179 bar / String RPM 120 / WOB 2-4 MT / Torque 13-17 kNm / ECD 1.38 sg EMW / Drilled with limited ROP 20-40 m/hr due to problems transferring slurry from milling tank through active tank to holding tank. Stopped drilling to investigate TDS. Meanwhile MU and RB 9 5/8" csg. stds.
06:45	07:15	1672	interruption -- other	ok	Investigated leak in TDS. Found small leak on lower side of washpipe. Decided to continue operation and keep observing TDS. Meanwhile MU and RB 9 5/8" csg. stds.
07:15	12:00	1793	drilling -- d rill	ok	Drilled 12 1/4" hole section from 1672 m to 1793 m MD. Drilling parameters : Flow 3500 lpm / SPP 172-174 bar / String RPM 120-150 / WOB 3-4 MT / Torque 12-19 kNm / ECD 1.37-1.38 sg EMW. Unable to drill on because holding tank was full (unable to inject slurry because it did not meet viscosity requirement) and cuttings screw going to skip clogged up. Meanwhile MU and RB 9 5/8" csg. stds.
12:00	15:30	1793	interruption -- other	ok	Circulated while reciprocating drill string; Circulation parameters : Flow 2800 lpm / SPP 117 bar / String RPM 50 / Torque 8-12 kNm / ECD 1.36 sg EMW due to problems with mill pump and slurry system. Meanwhile MU and RB 9 5/8" csg. stds.
15:30	18:00	1862	drilling -- d rill	ok	Drilled 12 1/4" hole section from 1793 m to 1862 m MD. Drilling parameters : Flow 3500 lpm / SPP 176 bar / String RPM 150 / WOB 3-6 MT / Torque 12-20 kNm / ECD 1.38 sg EMW. Unable to drill on due to line from shaker to mill tank, line from mill tank to active tank and cuttings screw going to skip clogged up. Meanwhile MU and RB 9 5/8" csg. stds.
18:00	22:30	1862	interruption -- other	ok	Circulated while reciprocating drill string; Circulation parameters : Flow 1000-2000 lpm / SPP 22-30 bar / String RPM 50 / Torque 5-9 kNm / ECD 1.37 sg EMW due to problems with mill pump and slurry system. Meanwhile MU and RB 9 5/8" csg. stds.
22:30	00:00	1886	drilling -- d rill	ok	Drilled 12 1/4" hole section from 1862 m to 1886 m MD. Drilling parameters : Flow 3500 lpm / SPP 184 bar / String RPM 150 / WOB 1-3 MT / Torque 9-17 kNm / ECD 1.38 sg EMW. Drilled with limited ROP 20 m/hr to observe proper operation of mill pump and slurry system. Meanwhile MU and RB 9 5/8" csg. stds.

Drilling Fluid

Sample Time	04:00	11:00	21:30
Sample Point	Flowline	Flowline	Active pit
Sample Depth mMD	1613	1750	1835
Fluid Type	OBM-Standard	OBM-Standard	OBM-Standard
Fluid Density (g/cm3)	1.34	1.35	1.35
Funnel Visc (s)	-999.99	-999.99	-999.99
Mf ()			
Pm ()			
Pm filtrate ()			
Chloride ()			
Calcium ()			
Magnesium ()			
Ph			
Excess Lime ()			
Solids			
Sand ()			
Water ()			
Oil ()			
Solids ()			
Corrected solids ()			

High gravity solids ()			
Low gravity solids ()			
Viscometer tests			
Plastic visc. (mPa.s)	22	28	28
Yield point (Pa)	20	16	16
Filtration tests			
Pm filtrate ()			
Filtrate Lthp ()			
Filtrate Hthp ()			
Cake thickn API ()			
Cake thickn HPHT ()			
Test Temp HPHT (degC)	120	120	120
Comment			

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1415		1.03	estimated

Survey Station

Depth mMD	Depth mTVD	Inclination (dega)	Azimuth (dega)	Comment
1658.2	1553.8	34.09	105.53	
1699.7	1588	34.8	102.78	
1739.5	1620.5	35.74	101.4	
1778.9	1652.5	35.57	103.57	
1820.4	1686.3	35.63	106.1	
1860.9	1719.2	35.61	107.95	