



Norway

SLEIPNER

Volve F

Site Summary Report

04 april, 2018



Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Project	SLEIPNER, Norway		
Map System:	Universal Transverse Mercator	System Datum:	Mean Sea Level
Geo Datum:	European 1950 - Mean		Using Well Reference Point
Map Zone:	Zone 31N (0 E to 6 E)		Using geodetic scale factor

Site		Volve F, 15/9			
Site Position:		Northing:	6,478,563.53 m	Latitude:	58° 26' 29.8068 N
From:	Map	Easting:	435,050.02 m	Longitude:	1° 53' 14.9285 E
Position Uncertainty:	0.00 m	Slot Radius:	13.200 in	Grid Convergence:	-0.95 °

Well Listing					
Common Well Name	Slot Name	Water Depth/ Ground Level (m)	Offset from Site		Position Error (m)
			North (m)	East (m)	
15/9-19		84.00	6.89	7.02	0.00
F-1		91.00	3.17	-3.53	0.00
F-10		91.00	-3.91	2.23	0.00
F-11		91.00	4.65	-0.93	0.00
F-12		91.00	2.70	0.19	0.00
F-13		91.00	0.74	1.30	0.00
F-14		91.00	-1.21	2.42	0.00
F-15		91.00	-3.17	3.53	0.00
F-2		91.00	1.21	-2.42	0.00
F-3		91.00	-0.74	-1.30	0.00
F-4		91.00	-2.70	-0.19	0.00
F-5		91.00	-4.65	0.92	0.00
F-6		91.00	3.91	-2.23	0.00
F-7		91.00	1.96	-1.11	0.00
F-8		91.00	0.00	0.00	0.00
F-9		91.00	-1.96	1.11	0.00
Relief well location 1		91.00	356.60	-990.37	0.00
Relief well location 2		91.00	841.77	-490.19	0.00
Relief well location 3		91.00	-92.56	-498.19	0.00
Relief well location 4		91.00	-1,343.99	-20.03	0.00
Relief well location 5		91.00	267.57	-495.19	0.00

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	15/9-19				
Well Position	+N/-S	6.89 m	Northing:	6,478,570.41 m	Latitude: 58° 26' 30.0331 N
	+E/-W	7.02 m	Easting:	435,057.04 m	Longitude: 1° 53' 15.3544 E
Position Uncertainty		0.00 m	Wellhead Depth:	84.00 m	Water Depth: 84.00 m

Surveys for well	15/9-19				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
19 A					
19 A RGSCT 8 1/2"	2,167.00	2,687.00	29.12.1999		NOTuse_Wellbore Surveyor, cont
19 A MWD 8 1/2"	2,699.00	4,086.00	29.12.1999		Magnetic, std, mag-corr
19 B					
19 B MWD 8 1/2"	2,284.00	3,219.00	29.12.1999		Magnetic, std, mag-corr
19 BT2					
19 BT2 MWD 8 1/2"	2,891.00	3,178.00	29.12.1999		Magnetic, std, mag-corr
19 BT2 MWD 6"	3,210.00	4,201.00	29.12.1999		Magnetic, std, mag-corr
19 S					
19 S MWD 12 1/4"	1,507.70	3,236.80	29.12.1999		Magnetic, std, non-mag
19 SR					
19 SR RIGS 9 5/8"	97.95	3,480.85	29.12.1999		RIGS, cont
19 SR RGSWB tub	3,508.00	4,518.00	29.12.1999		Wellbore Surveyor, stat

Plans for well	15/9-19 has no plan				
-----------------------	---------------------	--	--	--	--

Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-1				
Well Position	+N/-S	3.17 m	Northing:	6,478,566.69 m	Latitude: 58° 26' 29.9072 N
	+E/-W	-3.53 m	Easting:	435,046.49 m	Longitude: 1° 53' 14.7075 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-1				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-1					
15/9 F1 36" MWD	95.25	155.80	16.01.2008		Magnetic, old
15/9 F1 36" MWD_old	95.25	155.80	16.01.2008		Magnetic, old
15/9-F-1 SDI Keeper Gyro	135.10	3,397.17	14.08.2013		Keeper, cont
15/9 F1 26" Gyro Scientific Modular	182.70	303.60	23.07.2013		NOT_useMWD gyro, Baker Hughes(Gyro)
15/9 F-1 26" SDI Keeper Gyro Single Shot	323.10	682.50	25.07.2013		Gyro, old
15/9 F1 26" Gyro SDC Wireline	323.10	520.90	24.07.2013		Gyro, old
15/9 F-1 26" OnTrak	701.90	1,280.70	25.07.2013		Magnetic, IFR, mag-corr
15/9 F-1 17 1/2" AutoTrak G3	1,332.20	2,532.10	31.07.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 8 1/2" AutoTrak G3	2,598.30	3,565.40	11.08.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 8 1/2" Projection to TD	3,577.10	3,577.10	16.08.2013		Blind Drilling
F-1 A					
15/9-F-1 A SDI Keeper Gyro	2,564.10	3,464.40	27.08.2013		Keeper, stat
15/9 F-1 A 8 1/2" Pilot AutoTrak	2,566.20	3,616.20	21.08.2013		Magn, IFR, mag-corr, dual incl
F-1 B					
15/9-F-1 B SDI Keeper Gyro	2,564.10	2,911.10	11.09.2013		Keeper, cont
15/9 F-1 B 12 1/4" AutoTrak G3	2,565.60	3,018.70	27.08.2013		Magn, IFR, mag-corr, dual incl
15/9 F-1 B 8 1/2" AutoTrak G3	3,076.20	3,398.90	04.09.2013		Magn, IFR, mag-corr, dual incl
F-1 C					
15/9 F-1 C 12 1/4" Keeper Drop Gyro	183.92	2,847.42	12.03.2014		Wellbore Surveyor, stat
15/9 F-1 C 17 1/2" AutoTrak G3	1,333.80	2,446.20	18.02.2014		Magn, IFR, mag-corr, dual incl
15/9 F-1 C 12 1/4" AutoTrak G3	2,493.20	2,977.20	01.03.2014		Magn, IFR, mag-corr, dual incl
15/9 F-1 C 8 1/2" AutoTrak G3	3,016.40	4,024.30	06.03.2014		Magn, IFR, mag-corr, dual incl

Plans for well	F-1				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1					
15/9-F-1 North Upside Pilot DG2 revp1	Yes	155.80	3,629.47		
F-1 A					
15/9-F-1 A rev0	Yes	2,532.10	3,774.13		
F-1 B					
15/9-F-1 B Northwest Injector DG2 revp2	Yes	2,530.10	3,408.27		
F-1 C					
F-1 C InjectorProducer opt3 revp2	Yes	1,280.70	3,984.08		

Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-10				
Well Position	+N/-S	-3.91 m	Northing:	6,478,559.62 m	Latitude: 58° 26' 29.6816 N
	+E/-W	2.23 m	Easting:	435,052.25 m	Longitude: 1° 53' 15.0698 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-10				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-10					
26" Continuous wireline gyro to SB	95.10	360.60	10.04.2009		Keeper, cont
8 1/2" Keeper Gyro	95.10	4,709.19	29.05.2009		Keeper, cont
36 in Inclination only MWD	101.56	138.77	05.04.2009		Magnetic, other
26" GyroMWD survey	212.00	628.10	08.04.2009		Keeper, stat
26"MWD survey	654.60	1,300.33	13.04.2009		Magnetic, std, non-mag
17 1/2"MWD Survey	1,375.73	2,545.46	21.04.2009		Magnetic, std, non-mag
12 1/4" MWD survey	2,570.47	3,387.10	06.05.2009		Magnetic, std, non-mag
8 1/2" MWD survey	3,429.88	4,839.45	16.05.2009		Magnetic, std, non-mag
8 1/2" MWD svy tied in to Last Gyro	4,722.73	5,245.17	01.06.2009		Magnetic, std, non-mag

Plans for well	F-10				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-10					
F10 Rev 5.1 280409	Yes	1,326.70	5,358.77		
F-10 A					
F-10 A rev#7 LHULT 171115	Yes	1,334.00	3,914.78		
Combined target EW	No	1,280.10	1,280.10		
F-10 A NW target	No	1,333.10	3,841.49		
F-10 A rev#1 STGAL 230915	No	1,334.00	3,855.81		
F-10 A rev#2 STGAL 051115	No	1,334.00	3,891.77		
F-10 A rev#3 STGAL 091115	No	1,334.00	3,857.19		
F-10 A rev#4 STGAL 091115	No	1,334.00	3,877.84		
F-10 A rev#5 STGAL091115	No	1,334.00	3,905.64		
F-10 A rev#6 STGAL 111015	No	1,334.00	3,935.96		

Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-11				
Well Position	+N/-S	4.65 m	Northing:	6,478,568.18 m	Latitude: 58° 26' 29.9566 N
	+E/-W	-0.93 m	Easting:	435,049.09 m	Longitude: 1° 53' 14.8667 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-11				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
15/9-F-11					
F-11 Gyro SDC	92.80	138.10	06.03.2013		Gyro, old
F-11 Gyro SDC 202-306m after reaming	147.10	250.60	20.03.2013		Gyro, old
F-11 GyroTrak 26"	264.30	264.30	13.03.2013		NOT_useMWD gyro, Baker Hughes(Gyro
15/9-F-11 A					
15/9-F-11 A Gyro	2,535.10	3,089.10	17.05.2013		Keeper, cont
15/9-F-11 A	2,548.50	3,233.80	12.05.2013		Magn, IFR, mag-corr, dual incl
15/9-F-11 A after Gyro	3,113.20	3,694.20	17.05.2013		Magn, IFR, mag-corr, dual incl
15/9-F-11 B					
12 1/4" _BH_MWD	2,548.40	3,112.80	23.05.2013		Magn, IFR, mag-corr, dual incl
8 1/2" _BH_MWD	3,182.90	4,702.20	03.06.2013		Magnetic, std, non-mag
8 1/2" _BH_MWD_Multistation	3,182.90	4,702.20	12.06.2013		Magnetic, std, non-mag
Projection	4,715.10	4,715.10	12.06.2013		Blind Drilling
15/9-F-11 T2					
F-11 T2 SDI Keeper Gyro	95.10	4,495.80	08.05.2013		Keeper, cont
F-11 T2 GyroData Gyro	106.83	2,376.92	02.05.2013		NOTuse_Wellbore Surveyor, cont
OnTrak surveys with flagged (assumed) azimuth	191.50	283.20	23.03.2013		Magnetic, other
F-11 T2 SDI Gyro	194.10	859.10	23.03.2013		Gyro, old
GyroTrak	371.60	1,154.60	29.03.2013		NOT_useMWD gyro, Baker Hughes(Gyro
F-11 BH OnTrak (651.9 - 1344.3)	597.00	1,289.40	29.03.2013		Magnetic, IFR, mag-corr
GyroTrak (967,6m)	912.70	912.70	29.03.2013	30.03.2013	NOT_useMWD gyro, Baker Hughes(Gyro
GyroTrak (1209,5m)	1,154.60	1,154.60	31.03.2013	01.04.2013	NOT_useMWD gyro, Baker Hughes(Gyro
F-11 T2 BH AutoTrak 17 1/2" Section	1,330.30	2,504.60	05.04.2013		Magn, IFR, mag-corr, dual incl
F-11 T2 BH AutoTrak 8 1/2" Section	2,557.30	4,492.70	25.04.2013		Magn, IFR, non-mag, dual incl

Plans for well	F-11				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
15/9-F-11					
15/9-F-11 rev0	Yes	91.00	4,495.86		
15/9-F-11 A					
15/9-F-11 A NWest PIL DG3 rev0	Yes	2,515.10	3,659.01		
15/9-F-11 B					
15/9-F-11 B IOR DG3 rev0	Yes	2,515.10	4,809.81		
15/9-F-11 T2					
15/9-F-11 T2 rev0	Yes	147.10	4,495.91		
Relief well 1049m West					
Relief Well F-11 N Pilot 1049m West 14" csg s No		91.00	2,574.59		
relief well F-11 B IOR 1049 West 9 5/8" csg sh No		91.00	3,061.92		
Relief well 1352m South					
Relief well F-11 B IOR 1352m South 9 5/8" csg No		91.00	3,474.48		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Relief well F-11 N Pilot 1352m South 14" csg s No	91.00	2,998.78
Relief well 508m West		
Relief Well -F-11 B IOR 508m West 9 5/8" csg No	91.00	3,020.54
Relief Well F-11 N pilot 508m West 14" csg sh No	91.00	2,511.93
Relief well 966m North		
Relief wel F-11 B IOR 966m North 9 5/8" csg s No	91.00	3,182.28
Relief well F-11 N Pilot 966m North 14" csg sh No	91.00	2,680.11

Well	F-12				
Well Position	+N/-S	2.70 m	Northing:	6,478,566.22 m	Latitude: 58° 26' 29.8941 N
	+E/-W	0.19 m	Easting:	435,050.21 m	Longitude: 1° 53' 14.9374 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-12				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-12					
36" Section MWD Survey	99.98	187.84	14.06.2007	15.06.2007	Magnetic, std, non-mag
14" Casing Gyro Survey	119.10	2,409.65	05.08.2007	05.08.2007	NOTuse_Wellbore Surveyor, cont
26" Section MWD Sucop Surveys	256.25	1,289.84	05.07.2007	11.07.2007	Magnetic, std, non-mag
17.5" Section MWD Survey	1,338.73	2,481.17	19.07.2007	01.08.2007	Magnetic, std, non-mag
12.25" Section MWD Survey	2,522.09	3,026.35	07.08.2007	18.08.2007	Magnetic, std, non-mag
8.5" Section MWD Survey	3,081.70	3,440.62	21.08.2007	26.08.2007	Magnetic, std, non-mag

Plans for well	F-12				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-12					
F12 Rev0.11 CC 240707	Yes	91.00	3,386.39		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-13				
Well Position	+N/-S	0.74 m	Northing:	6,478,564.27 m	Latitude: 58° 26' 29.8315 N
	+E/-W	1.30 m	Easting:	435,051.32 m	Longitude: 1° 53' 15.0081 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-13 has no survey
-------------------------	--------------------

Plans for well	F-13				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-13					
F-13 Main field rev#5 STGAL 051115	Yes	91.00	5,163.70		
AB DG2_F-13_Target F14N Rev1,2 141210-Fi	No	91.00	3,561.16		1
AB DG2_F-13_Target btw F12_F14 Rev2,3 14	No	91.00	3,592.65		1
F-13 Main field rev#1 STGAL 230915	No	91.00	5,190.43		
F-13 Main field rev#2 STGAL 250915	No	91.00	5,185.13		
F-13 Main field rev#3 STGAL 280915	No	91.00	5,188.73		
F-13 Main field rev#4 STGAL 300915	No	91.00	5,190.82		
F-13 _IOR_SE_entry(Top Hugin) rev1 YH-(17	No	91.00	3,200.43		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-14				
Well Position	+N/-S	-1.21 m	Northing:	6,478,562.31 m	Latitude: 58° 26' 29.7689 N
	+E/-W	2.42 m	Easting:	435,052.44 m	Longitude: 1° 53' 15.0788 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-14				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-14					
36in Gyro conductor	95.10	141.90	06.12.2007	08.12.2007	Keeper, stat
F14 36" MWD Survey-Inc Only	99.69	129.20	08.11.2007		Magnetic, other
F-14 12 1/4" Drop Gyro	100.19	2,601.00	23.05.2008	24.05.2008	Wellbore Surveyor, stat
F-14 26" GyroMWD	154.10	1,010.80	06.12.2007	08.12.2007	Keeper, stat
F-14 17 1/2" MWD Survey	1,041.56	2,172.55	11.05.2008		Magnetic, std, non-mag
F-14 12 1/4" MWD Survey	2,252.38	2,692.26	21.05.2008		Magnetic, std, non-mag
F-14 12 1/4" MWD Survey after Drop Gyro	2,619.00	2,733.10	26.05.2008		Magnetic, std, non-mag
F-14 8 1/2" MWD Survey	2,735.49	3,674.96	05.06.2008		Magnetic, std, non-mag

Plans for well	F-14				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-14					
F14 Rev6 from 958CP 270508 CC	Yes	2,733.10	3,724.28		
F-14 A					
Combined targets	No	1,022.10	5,156.02		
F-14 A NW target - SIGULU - rev0	No	2,225.10	3,692.80		0
F-14 A NW target deep sidetrack	No	2,595.10	3,654.81		

Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-15				
Well Position	+N/-S	-3.17 m	Northing:	6,478,560.36 m	Latitude: 58° 26' 29.7063 N
	+E/-W	3.53 m	Easting:	435,053.55 m	Longitude: 1° 53' 15.1494 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-15				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-15					
F15 36in MWD Survey	94.87	156.23	19.11.2007		Magnetic, other
12 1/4" F-15 Drop Gyro	98.50	2,231.80	29.09.2008		Wellbore Surveyor, stat
F15 26" GyroMWD survey	165.70	1,306.80	24.12.2007		Keeper, stat
F15 12 1/4" MWD Surveys	1,367.73	2,468.02	25.09.2008		Magnetic, std, non-mag
8 1/2" F-15 Drop Gyro Revised	2,275.00	3,871.00	31.12.2008		Wellbore Surveyor, stat
F15 8 1/2" MWD Surveys	2,491.09	3,987.98	08.11.2008		Magnetic, std, non-mag
F-15A					
12 1/4" F-15 Drop Gyro	98.50	2,231.80	29.09.2008		Wellbore Surveyor, stat
12 1/4" Drop Gyro F-15A Revised	1,328.10	2,458.10	28.01.2009		Wellbore Surveyor, stat
8 1/2" Drop gyro F-15A	2,489.40	3,963.75	09.01.2009		Wellbore Surveyor, stat
8 1/2" MWD F15A	2,540.90	4,040.10	25.12.2008		Magnetic, std, non-mag
F-15B					
8 1/2" MWD F15B	3,104.04	3,421.95	13.01.2009		Magnetic, std, non-mag
F-15C					
12 1/4" F-15 Drop Gyro	98.50	2,231.80	29.09.2008		Wellbore Surveyor, stat
12 1/4" Drop Gyro F-15A Revised	1,328.10	2,458.10	28.01.2009		Wellbore Surveyor, stat
12 1/4" Drop Gyro F15C	2,508.58	2,748.21	24.01.2009		Wellbore Surveyor, stat
12 1/4" MWD F15C	2,515.86	2,837.50	18.01.2009		Magnetic, std, non-mag
8 1/2" MWD F15C	2,884.84	3,156.88	12.02.2009		Magnetic, std, non-mag
F-15D					
15/9-F-15 D 17 1/2" AutoTrak G3	1,334.50	2,545.00	09.11.2013		Magn, IFR, mag-corr, dual incl
15/9-F-15 D 12 1/4" AutoTrak G3	2,575.70	3,220.20	19.11.2013		Magn, IFR, mag-corr, dual incl
15/9-F-15 D 8 1/2" AutoTrak G3	3,299.40	4,616.10	26.11.2013		Magn, IFR, non-mag, dual incl

Plans for well	F-15				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-15B					
F-15B Rev 1 Openhole 060109	Yes	3,125.10	3,503.06		
F-15D					
15/9-F-15 D revp8	Yes	1,309.60	4,646.64		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-2					
Well Position	+N/-S	1.21 m	Northing:	6,478,564.74 m	Latitude:	58° 26' 29.8447 N
	+E/-W	-2.42 m	Easting:	435,047.60 m	Longitude:	1° 53' 14.7783 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well	F-2 has no survey					
-------------------------	-------------------	--	--	--	--	--

Plans for well		F-2			
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-2					
F-2 rev#2 STGAL 151015	Yes	91.00	3,794.95		
F-2 Injector Max,MZ DRAFT FOR COST,2111	No	91.00	3,654.09		
F-2 Injector Most DRAFT FOR COST ,MZ,211	No	91.00	3,490.10		
F-2 Producer Max DRAFT FOR COST,MZ,211	No	91.00	3,673.72		
F-2 Producer Most DRAFT FOR COST,MZ,21	No	91.00	3,076.22		
F-2 Rev #0.0 LS150806	No	91.00	470.00		
F-2 rev#1 STGAL 141015	No	91.00	3,870.84		
F2 Injector 170907	No	91.00	3,542.46		

Well	F-3					
Well Position	+N/-S	-0.74 m	Northing:	6,478,562.78 m	Latitude:	58° 26' 29.7821 N
	+E/-W	-1.30 m	Easting:	435,048.72 m	Longitude:	1° 53' 14.8489 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well	F-3 has no survey					
-------------------------	-------------------	--	--	--	--	--

Plans for well		F-3			
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-3					
F-3 rev#1 STGAL 151015	Yes	91.00	3,833.94		
F-3 Rev#0.0 LS150806	No	91.00	470.00		
F-3 _IOR_SE_entry(Top Hugin) rev2 YH-(240	No	91.00	3,162.43		
F3 E TS DRAFT NewRigCoords 220607	No	91.00	3,955.89		
F3 S injector 170907	No	91.00	3,512.90		

Statoil

Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-4					
Well Position	+N/-S	-2.70 m	Northing:	6,478,560.83 m	Latitude:	58° 26' 29.7195 N
	+E/-W	-0.19 m	Easting:	435,049.83 m	Longitude:	1° 53' 14.9196 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well		F-4			
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool
	From (m)	To (m)	From	To	
F-4					
F-4 MWD 36" Hole	100.85	187.46	09.06.2007	10.06.2007	Magnetic, std, non-mag
F-4 Gyro SS 36" Casing	125.10	161.60	13.10.2007	13.10.2007	Wellbore Surveyor, stat
F-4 Drop Gyro 301007	129.22	2,641.53	29.10.2007	29.10.2007	Wellbore Surveyor, stat
F-4 GWD 17 1/2" Hole	231.53	355.07	13.10.2007	14.10.2007	Wellbore Surveyor, stat
F-4 MWD 17 1/2" Hole	384.68	1,280.75	13.10.2007	15.10.2007	Magnetic, std, mag-corr
F-4 MWD 12 1/4" Hole 1360m to 2740m	1,314.57	2,685.89	23.10.2007	29.10.2007	Magnetic, std, non-mag
F-4 MWD 8 1/2" Hole	2,719.00	3,455.10	07.02.2008		Magnetic, std, non-mag

Plans for well		F-4			
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-4					
F4 Rev 0.16 FinalCoords CC 310707	Yes	91.00	3,576.92		

Well	F-5					
Well Position	+N/-S	-4.65 m	Northing:	6,478,558.87 m	Latitude:	58° 26' 29.6569 N
	+E/-W	0.92 m	Easting:	435,050.94 m	Longitude:	1° 53' 14.9902 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well		F-5				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool	
	From (m)	To (m)	From	To		
F-5						
F5 12¼" Drop Gyro	91.10	2,720.60	21.07.2008		Keeper, cont	
F5 36" MWD Surveys	95.76	158.12	16.11.2007		Magnetic, other	
F5 36" gyro conductor surveys	105.20	121.10	18.12.2007	21.12.2007	Keeper, stat	
F5 17 1/2" Gyro MWD surveys	160.60	1,342.52	18.12.2007	21.12.2007	Keeper, stat	
F5 12 ¼" MWD Surveys	1,402.16	2,858.41	14.07.2008	21.07.2008	Magnetic, std, non-mag	
F5 8 1/2" MWD surveys	2,872.77	3,706.87	24.07.2008	30.07.2008	Magnetic, std, non-mag	

Plans for well	F-5				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-5					
F5 Rev 14.3 131207	Yes	91.00	3,813.40		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-6					
Well Position	+N/-S	3.91 m	Northing:	6,478,567.43 m	Latitude:	58° 26' 29.9319 N
	+E/-W	-2.23 m	Easting:	435,047.79 m	Longitude:	1° 53' 14.7870 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well	F-6 has no survey					
-------------------------	-------------------	--	--	--	--	--

Plans for well	F-6 has no plan					
-----------------------	-----------------	--	--	--	--	--

Well	F-7					
Well Position	+N/-S	1.96 m	Northing:	6,478,565.48 m	Latitude:	58° 26' 29.8694 N
	+E/-W	-1.11 m	Easting:	435,048.91 m	Longitude:	1° 53' 14.8578 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth:	91.00 m

Surveys for well		F-7				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool	
	From (m)	To (m)	From	To		
F-7						
36" Survey	100.51	147.10	15.09.2007	17.09.2007	Magnetic, other	
F7 Single Shot Surveys	105.10	262.10	01.11.2007		Wellbore Surveyor, stat	
Gyro in 30" Conductor and 17 1/2" hole, gMWD.	105.10	835.79	22.09.2007		Wellbore Surveyor, stat	
F7 GWD Surveys	294.73	835.79	01.11.2007		Wellbore Surveyor, stat	
12 1/4" Surveys	907.51	1,028.10	01.10.2007	04.11.2007	Magnetic, std, non-mag	

Plans for well		F-7			
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-7					
F7 Rev0.13 FinalCoords CC 040707	Yes	91.00	1,028.60		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	F-8				
Well Position	+N/-S	0.00 m	Northing:	6,478,563.53 m	Latitude: 58° 26' 29.8068 N
	+E/-W	0.00 m	Easting:	435,050.02 m	Longitude: 1° 53' 14.9285 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well	F-8 has no survey				
-------------------------	-------------------	--	--	--	--

Plans for well	F-8				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-8					
F8 Volve Sør Prod DRAFT NewRigCoords 220	Yes	91.00	3,835.49		
F8 North Producer AMAP 200110 ks	No	91.00	3,565.98		
F8 Volve Sør Prod DRAFT 120107	No	91.00	3,835.49		
F-8 A					
F-8 A IOR Fallback AMAP 200110 ks	No	1,295.10	3,381.53		

Well	F-9				
Well Position	+N/-S	-1.96 m	Northing:	6,478,561.57 m	Latitude: 58° 26' 29.7442 N
	+E/-W	1.11 m	Easting:	435,051.13 m	Longitude: 1° 53' 14.9992 E
Position Uncertainty		0.00 m	Wellhead Depth:	91.00 m	Water Depth: 91.00 m

Surveys for well		F-9				
Wellpath Survey	Survey Depths		Survey Dates		Survey Tool	
	From (m)	To (m)	From	To		
F-9						
F9 36in Surveys	94.65	155.80	29.11.2007		Dummy Tool	
F9 17 1/2in Surveys	163.60	847.70	13.12.2007		Keeper, stat	
F-9 12 1/4in MWD	913.12	993.96	30.08.2008		Magnetic, std, non-mag	
F-9 A						
F-9 A 12 1/4" GWD	400.00	604.44	26.06.2009		Keeper, stat	
F-9 A 12 14" MWD	429.49	913.23	04.07.2009		Magnetic, std, mag-corr	
F-9 A 8 1/2" MWD	1,004.54	1,126.13	07.07.2009		Magnetic, std, mag-corr	

Plans for well	F-9				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-9					
F9 Rev 0.13 061207 tangent from 750m	Yes	91.00	1,059.35		
F-9 A					
F-9A Utsira Water injector Rev1.0 RM KO426r	Yes	365.50	1,151.10		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	Relief well location 1				
Well Position	+N/-S	356.60 m	Northing:	6,478,920.00 m	Latitude: 58° 26' 40.7965 N
	+E/-W	-990.37 m	Easting:	434,060.00 m	Longitude: 1° 52' 13.5242 E
Position Uncertainty		0.00 m	Wellhead Elevation:		Water Depth: 91.00 m

Surveys for well	Relief well location 1 has no survey				
-------------------------	--------------------------------------	--	--	--	--

Plans for well	Relief well location 1				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1 A Northwest Injector 9 5/8" csg. shoe					
F-1 A Northwest Injector 9 5/8" csg. shoe revp	Yes	91.00	3,358.96		
F-1 B 9 5/8" csg.shoe					
F-1 B 9 5/8" csg.shoe revp1	Yes	91.00	3,297.09		
F-1 North Upside Pilot 13 3/8" csg. shoe					
F-1 North Upside Pilot 13 3/8" csg. revp1	Yes	91.00	2,836.26		

Well	Relief well location 2				
Well Position	+N/-S	841.77 m	Northing:	6,479,405.00 m	Latitude: 58° 26' 56.7450 N
	+E/-W	-490.19 m	Easting:	434,560.00 m	Longitude: 1° 52' 43.8534 E
Position Uncertainty		0.00 m	Wellhead Elevation:		Water Depth: 91.00 m

Surveys for well	Relief well location 2 has no survey				
-------------------------	--------------------------------------	--	--	--	--

Plans for well	Relief well location 2				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1 A Northwest Injector 9 5/8" csg. shoe					
F-1 A Northwest Injector 9 5/8" csg. shoe revp	Yes	91.00	3,045.76		
F-1 North Upside Pilot 13 3/8" csg. shoe					
F-1 North Upside Pilot 13 3/8" csg. shoe revp1	Yes	91.00	2,657.74		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	Relief well location 3				
Well Position	+N/-S	-92.56 m	Northing:	6,478,471.00 m	Latitude: 58° 26' 26.5485 N
	+E/-W	-498.19 m	Easting:	434,552.00 m	Longitude: 1° 52' 44.3204 E
Position Uncertainty		0.00 m	Wellhead Elevation:		Water Depth: 91.00 m

Surveys for well	Relief well location 3 has no survey				
-------------------------	--------------------------------------	--	--	--	--

Plans for well	Relief well location 3				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1 C					
F-1 C Relief Well 9 5/8" csg. shoe revp1	Yes	91.00	2,963.45		
F-12					
F-12 Relief Well 9 5/8" csg. shoe revp1	Yes	91.00	2,971.22		
F-15 C Top Reservoir Intersection					
F-15 C Top Reservoir Intersection revp1	Yes	91.00	3,050.63		
F-15 D					
F-15 D 9 5/8" csg.shoe revp2	Yes	91.00	3,125.30		
F-15 D 9 5/8" csg.shoe revp1	No	91.00	3,209.23		

Well	Relief well location 4				
Well Position	+N/-S	-1,343.99 m	Northing:	6,477,220.00 m	Latitude: 58° 25' 46.3658 N
	+E/-W	-20.03 m	Easting:	435,030.00 m	Longitude: 1° 53' 15.0647 E
Position Uncertainty		0.00 m	Wellhead Elevation:		Water Depth: 91.00 m

Surveys for well	Relief well location 4 has no survey				
-------------------------	--------------------------------------	--	--	--	--

Plans for well	Relief well location 4				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1 C					
F-1 C Relief Well 9 5/8" csg. shoe revp1	Yes	91.00	3,466.62		
F-15 C Top Reservoir Intersection					
F-15 C Top Reservoir Intersection revp1	Yes	91.00	3,047.78		
F-15 D					
F-15 D 9 5/8" csg.shoe revp2	Yes	91.00	3,740.23		
F-15 D 9 5/8" csg.shoe revp1	No	91.00	3,719.26		

Statoil
Site Level Summary Report

Company:	Norway	Local Co-ordinate Reference:	Site Volve F
Project:	SLEIPNER	TVD Reference:	Mean Sea Level (System)
Site:	Volve F	MD Reference:	Mean Sea Level (System)
		North Reference:	Grid
		Survey Calculation Method:	Minimum Curvature
		Database:	Production EDM P246N

Well	Relief well location 5				
Well Position	+N/-S	267.57 m	Northing:	6,478,831.00 m	Latitude: 58° 26' 38.1874 N
	+E/-W	-495.19 m	Easting:	434,555.00 m	Longitude: 1° 52' 44.1353 E
Position Uncertainty		0.00 m	Wellhead Elevation:		Water Depth: 91.00 m

Surveys for well	Relief well location 5 has no survey
-------------------------	--------------------------------------

Plans for well	Relief well location 5				
Wellpath Plan	Principal Plan	Plan Depths		Effective Date	Version
		From (m)	To (m)		
F-1 A Northwest Injector 9 5/8" csg.shoe					
F-1 A Northwest Injector 9 5/8" csg.shoe revp1	Yes	91.00	3,131.44		
F-1 B 9 5/8" csg.shoe					
F-1 B 9 5/8" csg.shoe revp1	Yes	91.00	3,047.70		
F-1 North Upside Pilot 13 3/8" csg.shoe					
F-1 North Upside Pilot 13 3/8" csg. shoe revp1	Yes	91.00	2,628.03		
F-12					
F-12 Relief Well 9 5/8" csg.shoe revp1	Yes	91.00	2,974.23		